CMP MANAGEMENT ASIA Co.,Ltd. REQUEST FOR APPROVAL (Payment)	XTi (Thailand) Co., ltd.
Project : Atlas Superclub Ratchada	Ref : NO. XTi/ASC/Payment/008

Date 12 February 2026

Subject : Interim Payment

Description Payment

Type Of Work : Payment

Attached : ☑ 1) Summary payment No.008 Others :

2) LOA

Remark :

Attn : CMP Management Asia Co., Ltd. (CMP) ☐ For Designer Opinion ☐ For Approval ☐ For Information ☐ See notes Notes	From : XTi (Thailand) Co., ltd. Signature : (...Apinant Ruechaisa..) Project Engineer Date : 12/2/2026 Time :
Attn : Owner/Designer..... ☐ For comment ☐ For Approval ☐ For Information ☐ See notes Notes	From : CMP Management Asia Co., Ltd. Signature : ( ) Project Manager / CMP Date : Time :
Attn : CMP Management Asia Co., Ltd. ☐ Approval ☐ Approval As Noted ☐ Resubmit ☐ Not Approved Notes	From : Owner/Designer Signature : ( ) Project Manager / Designer Date : Time :
Attn : XTi (Thailand) Co., ltd. ☐ Approval ☐ Approval As Noted ☐ Resubmit ☐ Not Approved Notes :	From : CMP Management Asia Co., Ltd. Signature : ( ) Project Manager / CMP Date : Time :

cc. ☐ Original(ITD) ☐ HWG ☐ CMP ☐ Designer

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.1501001/008 12 February 2026

INVOICE

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	Interim Payment No.8	1,877,628.33
B	Less Advance Payment 30%	563,288.50
C	Total Payment	1,314,339.83
D	Less Retention 5%	93,881.41
E	Total	1,220,458.42
F	VAT 7%	92,003.79
G	Total Payment (Include VAT)	1,312,462.21
H	Less Withholding Tax 3%	39,430.18
I	Net Payment	1,273,032.03

One million two hundred seventy-three thousand thirty-two baht and three satang.

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

XTi (Thailand)Co., Ltd
PROJECT : ATLAS SUPERCLUB RATCHADA.
SUMMARY OF PAYMENT CLAIM

Payment Claim No.8
February 12, 2026

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of construction costs of the project.												
A	SCHEDULE No.1 LED Screen	Lot	1	8,746,420.00	100.00%	8,252,729.00	94.36%	493,691.00	5.64%	8,746,420.00	100.00%	-	0.00%
B	SCHEDULE No.2 LED Strip	Lot	1	4,553,700.00	100.00%	3,768,045.00	82.75%	785,655.00	17.25%	4,553,700.00	100.00%	-	0.00%
C	SCHEDULE No.3 Lighting	Lot	1	4,974,910.00	100.00%	4,499,463.17	90.44%	475,446.83	9.56%	4,974,910.00	100.00%	-	0.00%
D	Overhead and Profit	Lot	1	1,279,252.10	100.00%	1,156,416.60	90.40%	122,835.50	9.60%	1,279,252.10	100.00%	-	0.00%
E	**Summary (A+B+C+D)**			**19,554,282.10**	**100.00%**	**17,676,653.77**	**90.40%**	**1,877,628.33**	**9.60%**	**19,554,282.10**	**100.00%**	**-**	**0.00%**
F	Less Advance Payment XTI 30%			5,866,284.63	100.00%	5,302,996.13	90.40%	563,288.50	9.60%	5,866,284.63	100.00%	-	0.00%
G	**Total (E-F)**			**13,687,997.47**	**100.00%**	**12,373,657.64**	**90.40%**	**1,314,339.83**	**9.60%**	**13,687,997.47**	**100.00%**	**-**	**0.00%**
H	Vat 7%			958,159.82	100.00%	866,156.03	90.40%	92,003.79	9.60%	958,159.82	100.00%	-	0.00%
I	**Include Vat (G+H)**			**14,646,157.29**	**100.00%**	**13,239,813.67**	**90.40%**	**1,406,343.62**	**9.60%**	**14,646,157.29**	**100.00%**	**-**	**0.00%**
J	Less Retention 5% Of (J)			-977,714.11	100.00%	-883,832.70	90.40%	-93,881.41	9.60%	-977,714.11	100.00%	-	0.00%
K	**Total Less Retention (I+J)**			**13,668,443.18**	**100.00%**	**12,355,980.97**	**90.40%**	**1,312,462.21**	**9.60%**	**13,668,443.18**	**100.00%**	**-**	**0.00%**
L	Less Withholding Tax 3% Of (L)			-410,639.92	100.00%	-371,209.74	90.40%	-39,430.18	9.60%	-410,639.92	100.00%	-	0.00%
M	**Net Payment (K+L)**			**13,257,803.26**	**100.00%**	**11,984,771.23**	**90.40%**	**1,273,032.03**	**9.60%**	**13,257,803.26**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

Bill Of Quantities

XTi (Thailand)Co., Ltd
PROJECT : ATLAS SUPERCLUB RATCHADA.
SUMMARY OF BILL QUANTITIES

Item	Description	Unit	Qty.	Total Amount	Previous Accumlate			Work in This Period Claim			Accumulate This Period			Remaining Work			Remark
					Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	
A	SCHEDULE No. 1 : LED Screen	Lot	1	8,746,420.00	0.94	94.36%	8,252,729.00	0.06	5.64%	493,691.00		100.00%	8,746,420.00		0.00%	-	
B	SCHEDULE No. 2 : LED Strip	Lot	1	4,553,700.00	0.83	82.75%	3,768,045.00	0.17	17.25%	785,655.00		100.00%	4,553,700.00		0.00%	-	
C	SCHEDULE No. 3 : Lighting	Lot	1	4,974,910.00	0.90	90.44%	4,499,463.17	0.10	9.56%	475,446.83		100.00%	4,974,910.00		0.00%	-	
D	**Sub Total**			**18,275,030.00**			**16,520,237.17**			**1,754,792.83**			**18,275,030.00**			**-**	
F	Overhead and Profit 7% (E*0.07)			1,279,252.10			1,156,416.60			122,835.50			1,279,252.10			-	
G	**Total (Excl. Vat. 7%)**			**19,554,282.10**			**17,676,653.77**			**1,877,628.33**			**19,554,282.10**			**-**	
H	Advance 30% (G*0.3)			5,866,284.63			5,302,996.13			563,288.50			5,866,284.63			-	
I	Retention 5% ((G-H)*0.05)			977,714.11			883,832.70			93,881.41			977,714.11			-	
J	Withholding Tax 3% ((G-H)*0.03)			410,639.92			371,209.74			39,430.18			410,639.92			-	
K	Vat.7% ((G-H)*0.07)			958,159.82			866,156.03			92,003.79			958,159.82			-	
J	**Total (Incl. Vat. 7%)**			**13,257,803.26**			**11,984,771.23**			**1,273,032.03**			**13,257,803.26**			**-**	

Bill Of Quantities

XTi (Thailand) Co.,Ltd.
PROJECT : ATLAS SUPERCLUB RATCHADA.
STRUCTURAL WORKS

Item		Description	Unit	Qty.	Material		Labor		Total Amount	Previous Accumlate			Work in This Period			Accumulate This Period			Remaining Work			Remark
					Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	
		Summary of constrution costs of the project																				
1	**1.0.0**	**SCHEDULE No. 1 : LED Screen**																				
	1.1.0	**LED Belt 1R/1L**																				
	1.1.1	256x128mm Flexible LED Screen. Provided by OWNER.		59.60	0.00	-	6000.00	**357,600.00**	**357,600.00**	56.82	95.34%	**340,920.00**	2.78	4.66%	**16,680.00**	59.60	100.00%	**357,600.00**	-	0.00%	-	
	1.1.2	Skilled labour install LED screen and loop power from PSD and data cable (cables provided by LED screen supplier)		264.00	0.00	-	100.00	**26,400.00**	**26,400.00**	264.00	100.00%	**26,400.00**	-	0.00%	-	264.00	100.00%	**26,400.00**	-	0.00%	-	
	1.1.4	Termination works of power cable from Junction box to Power Supply Units (132x2). Power Supplies Units provided by OWNER.		134.00	0.00	-	100.00	**13,400.00**	**13,400.00**	134.00	100.00%	**13,400.00**	-	0.00%	-	134.00	100.00%	**13,400.00**	-	0.00%	-	
	1.1.6	Termination works of CAT5 cables to Receiving card (67x2). Receiving Cards provided by OWNER as part of LED Screen.																				
	1.2.0	**LED Belt 2R/2L**																				
	1.2.1	256x128mm Flexible LED Screen. Provided by OWNER.		61.40	0.00	-	6000.00	**368,400.00**	**368,400.00**	57.63	93.86%	**345,780.00**	3.77	6.14%	**22,620.00**	61.40	100.00%	**368,400.00**	-	0.00%	-	
	1.2.2	Skilled labour install LED screen and loop power from PSD and data cable (cables provided by LED screen supplier)		272.00	0.00	-	100.00	**27,200.00**	**27,200.00**	272.00	100.00%	**27,200.00**	-	0.00%	-	272.00	100.00%	**27,200.00**	-	0.00%	-	
	1.2.4	Termination works of power cable from Junction box to Power Supply Units (136x2). Power Supply Units provided by OWNER as part of LED Screen.		134.00	0.00	-	100.00	**13,400.00**	**13,400.00**	134.00	100.00%	**13,400.00**	-	0.00%	-	134.00	100.00%	**13,400.00**	-	0.00%	-	
	1.2.6	Termination works of CAT5 cables to Receiving card (67x2). Receiving Cards provided by OWNER as part of LED Screen.																				
	1.3.0	**Carosuesl x 5 sets**																				
	1.3.1	256x128mm Flexible LED Screen		55.10	0.00	-	6000.00	**330,600.00**	**330,600.00**	55.10	100.00%	**330,600.00**	-	0.00%	-	55.10	100.00%	**330,600.00**	-	0.00%	-	
	1.3.2	Skilled labour install LED screen and loop power from PSD and data cable (cables provided by LED screen supplier)		250.00	0.00	-	100.00	**25,000.00**	**25,000.00**	230.00	92.00%	**23,000.00**	20.00	8.00%	**2,000.00**	250.00	100.00%	**25,000.00**	-	0.00%	-	
	1.3.4	Termination works of power cable from Junction box to Power Supply Units (50x5). Power Supply Units provided by OWNER as part of LED Screen.		125.00	0.00	-	100.00	**12,500.00**	**12,500.00**	115.00	92.00%	**11,500.00**	10.00	8.00%	**1,000.00**	125.00	100.00%	**12,500.00**	-	0.00%	-	
	1.3.6	Termination works of CAT5 cables to Receiving card (25x5). Receiving Cards provided by OWNER as part of LED Screen.																				
	1.4.0	**LED Screen at DJ Booth**																				
	1.4.1	256x128mm Flexible LED Screen	Sqm	7.67	0.00	-	6000.00	**46,020.00**	**46,020.00**	-	0.00%	-	7.67	100.00%	**46,020.00**	7.67	100.00%	**46,020.00**	-	0.00%	-	
	1.4.2	Skilled labour install LED screen and loop power from PSD and data cable (cables provided by LED screen supplier)		39.00	0.00	-	100.00	**3,900.00**	**3,900.00**	-	0.00%	-	39.00	100.00%	**3,900.00**	39.00	100.00%	**3,900.00**	-	0.00%	-	
	1.4.4	Termination works of power cable from Junction box to Power Supply Units.Power Supply Units provided by OWNER as part of LED Screen.		21.00	0.00	-	100.00	**2,100.00**	**2,100.00**	-	0.00%	-	21.00	100.00%	**2,100.00**	21.00	100.00%	**2,100.00**	-	0.00%	-	
	1.4.6	Termination works of CAT5 cables to Receiving card. Receiving Cards provided by OWNER as part of LED Screen.																				
	1.5.0	**Supply and Install of Cables/Data Cables/Accessories for Flexible LED Screen**																				
	1.5.1	Supply and install of Power cable VCT3x2.5mm2 (46 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		4600.00	150.00	**690,000.00**	150.00	**690,000.00**	**1,380,000.00**	4,361.33	94.81%	**1,308,400.00**	238.67	5.19%	**71,600.00**	4,600.00	100.00%	**1,380,000.00**	-	0.00%	-	
	1.5.2	Supply and install of Cat 6 Lan cable (18 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		1800.00	45.00	**81,000.00**	150.00	**270,000.00**	**351,000.00**	1,721.54	95.64%	**335,700.00**	78.46	4.36%	**15,300.00**	1,800.00	100.00%	**351,000.00**	-	0.00%	-	
	1.5.3	Supply 27U Rack - PPowerc PM-8827 or equivalent		1.00	28500.00	**28,500.00**	0.00	-	**28,500.00**	0.95	94.82%	**27,025.00**	0.05	5.18%	**1,475.00**	1.00	100.00%	**28,500.00**	-	0.00%	-	
	1.5.4	Supply 6 x Power Socket Extension Cord		10.00	840.00	**8,400.00**	0.00	-	**8,400.00**	9.50	95.00%	**7,980.00**	0.50	5.00%	**420.00**	10.00	100.00%	**8,400.00**	-	0.00%	-	
	1.5.5	Supply 4 x Power Socket Extension Cord		12.00	780.00	**9,360.00**	0.00	-	**9,360.00**	11.40	95.00%	**8,892.00**	0.60	5.00%	**468.00**	12.00	100.00%	**9,360.00**	-	0.00%	-	
	1.5.6	Supply Electrical Plug		30.00	50.00	**1,500.00**	0.00	-	**1,500.00**	28.50	95.00%	**1,425.00**	1.50	5.00%	**75.00**	30.00	100.00%	**1,500.00**	-	0.00%	-	
	1.5.7	Supply electrical accessories (cable ties, electrical tapes, cable connectors, etc)		1.00	50000.00	**50,000.00**	0.00	-	**50,000.00**	0.96	96.00%	**48,000.00**	0.04	4.00%	**2,000.00**	1.00	100.00%	**50,000.00**	-	0.00%	-	
	1.6.0	**Back Drop - Transparent LED Screen. LED Screen provided by OWNER.**																				
	1.6.1	1000x1000mm Transparent LED Screen	Sqm	200.00	0.00	-	4500.00	**900,000.00**	**900,000.00**	200.00	100.00%	**900,000.00**	-	0.00%	-	200.00	100.00%	**900,000.00**	-	0.00%	-	
	1.6.2	Skilled labour install LED screen and loop power from PSD and data cable (cables provided by LED screen supplier)		180.00	0.00	-	100.00	**18,000.00**	**18,000.00**	171.00	95.00%	**17,100.00**	9.00	5.00%	**900.00**	180.00	100.00%	**18,000.00**	-	0.00%	-	
	1.6.3	Termination works of power cable from Junction box to Power Supply Units (9x20). Power Supply Units provided by OWNER as part of LED Screen.		180.00	0.00	-	100.00	**18,000.00**	**18,000.00**	171.00	95.00%	**17,100.00**	9.00	5.00%	**900.00**	180.00	100.00%	**18,000.00**	-	0.00%	-	
	1.6.4	Termination works of CAT5 cables to Receiving card (9x20). Receiving Cards provided by OWNER as part of LED Screen.																				
	1.7.0	**Kinetic Flower (1Big + 6 Small) - Transparent LED Screen. LED Screen provided by OWNER.**																				
	1.7.1	Skilled labour install LED Petal and loop power from PSD and data cable (cables provided by LED screen supplier)		297.50	0.00	-	5000.00	**1,487,500.00**	**1,487,500.00**	276.25	92.86%	**1,381,250.00**	21.25	7.14%	**106,250.00**	297.50	100.00%	**1,487,500.00**	-	0.00%	-	
	1.7.2	Skilled labour install Transparent Curve Circle LED and loop power from PSD and data cable (cables provided by LED screen supplier)		39.40	0.00	-	5000.00	**197,000.00**	**197,000.00**	39.85	101.14%	**199,250.00**	- 0.45	-1.14%	- **2,250.00**	39.40	100.00%	**197,000.00**	-	0.00%	-	
	1.7.3	Skilled labour install Transparent Big Circle LED and loop power from PSD and data cable (cables provided by LED screen supplier)		45.00	0.00	-	5000.00	**225,000.00**	**225,000.00**	56.25	125.00%	**281,250.00**	- 11.25	-25.00%	- **56,250.00**	45.00	100.00%	**225,000.00**	-	0.00%	-	

Bill Of Quantities

XTi (Thailand) Co.,Ltd.
PROJECT : ATLAS SUPERCLUB RATCHADA.
STRUCTURAL WORKS

Item		Description	Unit	Qty.	Material		Labor		Total Amount	Previous Accumlate			Work in This Period			Accumulate This Period			Remaining Work			Remark
					Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	
	1.7.4	Termination works of power cable from Junction box to Power Supply Units. Power Supply Units provided by OWNER as part of LED Screen.		358.00	0.00	-	100.00	**35,800.00**	**35,800.00**	341.04	95.26%	**34,104.00**	16.96	4.74%	**1,696.00**	358.00	100.00%	**35,800.00**	-	0.00%	-	
	1.7.5	Termination works of CAT5 cables to Receiving card (9x20). Receiving Cards provided by OWNER as part of LED Screen.		358.00	0.00	-	100.00	**35,800.00**	**35,800.00**	341.04	95.26%	**34,104.00**	16.96	4.74%	**1,696.00**	358.00	100.00%	**35,800.00**	-	0.00%	-	
	1.7.6	Labour to install Autoreel Lan/Data Cable. Mounting brackets provided by OTHERS.		38.00	0.00	-	5000.00	**190,000.00**	**190,000.00**	38.00	100.00%	**190,000.00**	-	0.00%	-	38.00	100.00%	**190,000.00**	-	0.00%	-	
	1.7.7	Labour to install Autoreel Power Cable 3x4mm. Mounting brackets provided by OTHERS.		27.00	0.00	-	5000.00	**135,000.00**	**135,000.00**	27.00	100.00%	**135,000.00**	-	0.00%	-	27.00	100.00%	**135,000.00**	-	0.00%	-	
	1.7.8	HDMI Connection to Main Controller - (10m)		10.00	250.00	**2,500.00**	100.00	**1,000.00**	**3,500.00**	-	0.00%	-	10.00	100.00%	**3,500.00**	10.00	100.00%	**3,500.00**	-	0.00%	-	
	1.8.0	**Supply and Install of Cables/Data Cables/Accessories for Transparent LED Screen**																				
	1.8.1	Supply and install of Power cable VCT3x2.5mm2 (10 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		1000.00	150.00	**150,000.00**	150.00	**150,000.00**	**300,000.00**	950.00	95.00%	**285,000.00**	50.00	5.00%	**15,000.00**	1,000.00	100.00%	**300,000.00**	-	0.00%	-	
	1.8.2	Supply and install of Power cable VCT3x4mm2 (27 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		2700.00	190.00	**513,000.00**	150.00	**405,000.00**	**918,000.00**	2,538.53	94.02%	**863,100.00**	161.47	5.98%	**54,900.00**	2,700.00	100.00%	**918,000.00**	-	0.00%	-	
	1.8.3	Supply and install of Cat 6 Lan cable (21 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		2100.00	45.00	**94,500.00**	150.00	**315,000.00**	**409,500.00**	1,991.15	94.82%	**388,275.00**	108.85	5.18%	**21,225.00**	2,100.00	100.00%	**409,500.00**	-	0.00%	-	
	1.8.4	Labour to install of Armoured Optical Cable (50m x 3 roll). Optical Transmital and Receiver devices provided by OTHERS. Trunking/wire-way/conduits to be		150.00	0.00	-	200.00	**30,000.00**	**30,000.00**	142.50	95.00%	**28,500.00**	7.50	5.00%	**1,500.00**	150.00	100.00%	**30,000.00**	-	0.00%	-	
	1.8.5	Labour to install of Armoured Optical Cable (100m x 8 roll). Optical Transmital and Receiver devices provided by OTHERS. Trunking/wire-way/conduits to be		800.00	0.00	-	200.00	**160,000.00**	**160,000.00**	755.00	94.38%	**151,000.00**	45.00	5.63%	**9,000.00**	800.00	100.00%	**160,000.00**	-	0.00%	-	
	1.8.6	Supply 4 x Power Socket Extension Cord		10.00	780.00	**7,800.00**	0.00	-	**7,800.00**	9.45	94.49%	**7,370.00**	0.55	5.51%	**430.00**	10.00	100.00%	**7,800.00**	-	0.00%	-	
	1.8.9	Supply PPowerc LA-6601 Lamp set 7W		3.00	1200.00	**3,600.00**	0.00	-	**3,600.00**	2.78	92.78%	**3,340.00**	0.22	7.22%	**260.00**	3.00	100.00%	**3,600.00**	-	0.00%	-	
	1.8.10	Supply 9U Rack - PPowerc PW-6609 or equivalent		1.00	6500.00	**6,500.00**	0.00	-	**6,500.00**	0.95	95.00%	**6,175.00**	0.05	5.00%	**325.00**	1.00	100.00%	**6,500.00**	-	0.00%	-	
	1.8.11	Supply Lan to Lan Adapter (UGREEN or compatible)		100.00	850.00	**85,000.00**	0.00	-	**85,000.00**	95.00	95.00%	**80,750.00**	5.00	5.00%	**4,250.00**	100.00	100.00%	**85,000.00**	-	0.00%	-	
	1.8.12	Supply electrical accessories (cable ties, electrical tapes, cable connectors, etc)		1.00	100000.00	**100,000.00**	0.00	-	**100,000.00**	0.95	95.00%	**95,000.00**	0.05	5.00%	**5,000.00**	1.00	100.00%	**100,000.00**	-	0.00%	-	
	1.9.0	**LED Screen at Lobby - LED Flat Screen P4. LED Screen provided by OWNER.**																				
	1.9.1	LED Flat Screen P.4	Sqm	10.32	0.00	-	6000.00	**61,920.00**	**61,920.00**	10.32	100.00%	**61,920.00**	-	0.00%	-	10.32	100.00%	**61,920.00**	-	0.00%	-	
	1.9.2	Skilled labour install LED screen and loop power from PSD and data cable (cables provided by LED screen supplier)		36.00	0.00	-	100.00	**3,600.00**	**3,600.00**	28.80	80.00%	**2,880.00**	7.20	20.00%	**720.00**	36.00	100.00%	**3,600.00**	-	0.00%	-	
	1.9.3	Termination works of power cable from Junction box to Power Supply Units. Power Supply Units provided by OWNER as part of LED Screen.		20.00	0.00	-	100.00	**2,000.00**	**2,000.00**	16.00	80.00%	**1,600.00**	4.00	20.00%	**400.00**	20.00	100.00%	**2,000.00**	-	0.00%	-	
	1.9.4	Termination works of CAT5 cables to Receiving card. Receiving Cards provided by OWNER as part of LED Screen.				-		-	-													
	1.10.1	**Supply and Install of Cables/Data Cables/Accessories for Flat LED Screen**																				
	1.10.2	Supply and install of Power cable VCT3x2.5mm2 (2 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		200.00	150.00	**30,000.00**	150.00	**30,000.00**	**60,000.00**	190.00	95.00%	**57,000.00**	10.00	5.00%	**3,000.00**	200.00	100.00%	**60,000.00**	-	0.00%	-	
	1.10.3	Supply and install of Cat 6 Lan cable (1 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		100.00	45.00	**4,500.00**	150.00	**15,000.00**	**19,500.00**	93.08	93.08%	**18,150.00**	6.92	6.92%	**1,350.00**	100.00	100.00%	**19,500.00**	-	0.00%	-	
	1.10.4	Supply 6 x Power Socket Extension Cord		2.00	840.00	**1,680.00**	0.00	-	**1,680.00**	1.90	95.00%	**1,596.00**	0.10	5.00%	**84.00**	2.00	100.00%	**1,680.00**	-	0.00%	-	
	1.10.5	Supply 4 x Power Socket Extension Cord		8.00	780.00	**6,240.00**	0.00	-	**6,240.00**	7.52	94.04%	**5,868.00**	0.48	5.96%	**372.00**	8.00	100.00%	**6,240.00**	-	0.00%	-	
	1.10.5	Supply Electrical Plug		10.00	50.00	**500.00**	0.00	-	**500.00**	9.50	95.00%	**475.00**	0.50	5.00%	**25.00**	10.00	100.00%	**500.00**	-	0.00%	-	
	1.10.6	Supply electrical accessories (cable ties, electrical tapes, cable connectors, etc)		1.00	30000.00	**30,000.00**	0.00	-	**30,000.00**	0.95	95.00%	**28,500.00**	0.05	5.00%	**1,500.00**	1.00	100.00%	**30,000.00**	-	0.00%	-	
	1.11.0	**LED Screen at Façade - Outdoor. LED Screen provided by ONWER.**																				
	1.11.1	320x160mm Flexible LED Screen - Outdoor										-										
	1.11.2	Skilled labour install LED screen and loop power from PSD and data cable (cables provided by LED screen supplier)		15.75	0.00	-	6000.00	**94,500.00**	**94,500.00**	-	0.00%	-	15.75	100.00%	**94,500.00**	15.75	100.00%	**94,500.00**	-	0.00%	-	
	1.11.3	Termination works of power cable from Junction box to Power Supply Units. Power Supply Units provided by OWNER as part of LED Screen.		90.00	0.00	-	100.00	**9,000.00**	**9,000.00**	-	0.00%	-	90.00	100.00%	**9,000.00**	90.00	100.00%	**9,000.00**	-	0.00%	-	
	1.11.4	Termination works of CAT5 cables to Receiving card. Receiving Cards provided by OWNER as part of LED Screen.		23.00	0.00	-	100.00	**2,300.00**	**2,300.00**	-	0.00%	-	23.00	100.00%	**2,300.00**	23.00	100.00%	**2,300.00**	-	0.00%	-	
	1.12.0	**Supply and Install of Cables/Data Cables/Accessories for Flat LED Screen**																				
	1.12.1	Supply and install of Power cable VCT3x2.5mm2 (3 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		300.00	150.00	**45,000.00**	150.00	**45,000.00**	**90,000.00**	285.00	95.00%	**85,500.00**	15.00	5.00%	**4,500.00**	300.00	100.00%	**90,000.00**	-	0.00%	-	
	1.12.2	Supply and install of Cat 6 Lan cable (1 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		100.00	45.00	**4,500.00**	150.00	**15,000.00**	**19,500.00**	50.00	50.00%	**9,750.00**	50.00	50.00%	**9,750.00**	100.00	100.00%	**19,500.00**	-	0.00%	-	
	1.12.3	Supply 4 x Power Socket Extension Cord		5.00	780.00	**3,900.00**	0.00	-	**3,900.00**	2.50	50.00%	**1,950.00**	2.50	50.00%	**1,950.00**	5.00	100.00%	**3,900.00**	-	0.00%	-	
	1.12.4	Supply Electrical Plug		10.00	50.00	**500.00**	0.00	-	**500.00**	5.00	50.00%	**250.00**	5.00	50.00%	**250.00**	10.00	100.00%	**500.00**	-	0.00%	-	
	1.12.5	Supply electrical accessories (cable ties, electrical tapes, cable connectors, etc)		1.00	20000.00	**20,000.00**	0.00	-	**20,000.00**	0.50	50.00%	**10,000.00**	0.50	50.00%	**10,000.00**	1.00	100.00%	**20,000.00**	-	0.00%	-	
2	**2.0.0**	**SCHEDULE No. 2 : LED STRIP**																				

Bill Of Quantities

XTi (Thailand) Co.,Ltd.
PROJECT : ATLAS SUPERCLUB RATCHADA.
STRUCTURAL WORKS

Item		Description	Unit	Qty.	Material		Labor		Total Amount	Previous Accumlate			Work in This Period			Accumulate This Period			Remaining Work			Remark
					Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	Q'ty	%	Amount (Baht)	
	2.1.0	**LED Strip BTF IP20 Pixel 60 (Ceiling/Pillar/Carrousel/Backdrop)**																				
	2.1.1	Labour to insert LED Strip Pixel 60 into **Silicone Strip 2x2cm**/cut to length/AWG22 4x0.35mm2 cable connection(>6cm)/sealed with end caps.		3150.00	0.00	-	120.00	**378,000.00**	**378,000.00**	2,520.00	80.00%	**302,400.00**	630.00	20.00%	**75,600.00**	3,150.00	100.00%	**378,000.00**	-	0.00%	-	
	2.1.2	Skilled labour install LED Strip Pixel 60 onto designated areas with Power and Data termination works with LED. All Striplight and mounting clips provided by		3150.00	0.00	-	500.00	**1,575,000.00**	**1,575,000.00**	2,520.00	80.00%	**1,260,000.00**	630.00	20.00%	**315,000.00**	3,150.00	100.00%	**1,575,000.00**	-	0.00%	-	
	2.2.0	**LED Strip BTF IP20 Pixel 30 (Ceiling/Pillar/Carrousel/Backdrop)**																				
	2.2.1	Skilled labour install LED Strip Pixel 60 onto designated areas with Power and Data termination works with LED. All Striplight and mounting clips provided by		1300.00	0.00	-	500.00	**650,000.00**	**650,000.00**	1,040.00	80.00%	**520,000.00**	260.00	20.00%	**130,000.00**	1,300.00	100.00%	**650,000.00**	-	0.00%	-	
	2.2.2	Termination of Power Cable from Junction Box to Trafo Power Supply Slim. Power Supply Slim provided by OWNER.		260.00	0.00	-	100.00	**26,000.00**	**26,000.00**	208.00	80.00%	**20,800.00**	52.00	20.00%	**5,200.00**	260.00	100.00%	**26,000.00**	-	0.00%	-	
	2.2.3	Termination of Power Cable from Junction Box to LED Controller. LED Controllers provided by ONWER.		100.00	0.00	-	100.00	**10,000.00**	**10,000.00**	-	0.00%	-	100.00	100.00%	**10,000.00**	100.00	100.00%	**10,000.00**	-	0.00%	-	
	2.3.0	**Supply and Install of Cables/Data Cables/Accessories**																				
	2.3.1	Supply and install of Cat 6 Lan cable (5 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		500.00	45.00	**22,500.00**	150.00	**75,000.00**	**97,500.00**	425.00	85.00%	**82,875.00**	75.00	15.00%	**14,625.00**	500.00	100.00%	**97,500.00**	-	0.00%	-	
	2.3.2	Supply and install of Power cable VCT3x2.5mm2 (25 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		2500.00	150.00	**375,000.00**	150.00	**375,000.00**	**750,000.00**	2,250.00	90.00%	**675,000.00**	250.00	10.00%	**75,000.00**	2,500.00	100.00%	**750,000.00**	-	0.00%	-	
	2.3.3	Supply and install of Power cable VCT3x1.5mm2 (10 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		1000.00	64.00	**64,000.00**	150.00	**150,000.00**	**214,000.00**	833.64	83.36%	**178,400.00**	166.36	16.64%	**35,600.00**	1,000.00	100.00%	**214,000.00**	-	0.00%	-	
	2.3.4	Supply and install of Canare cable L2B2AT (10 rolls/200m) Trunking/wire-way/conduits to be provided by OTHERS		2000.00	65.00	**130,000.00**	150.00	**300,000.00**	**430,000.00**	1,665.12	83.26%	**358,000.00**	334.88	16.74%	**72,000.00**	2,000.00	100.00%	**430,000.00**	-	0.00%	-	
	2.3.5	Supply and install of DC Power cable AWG 22 Double 2x1 (80 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		800.00	30.00	**24,000.00**	150.00	**120,000.00**	**144,000.00**	674.44	84.31%	**121,400.00**	125.56	15.69%	**22,600.00**	800.00	100.00%	**144,000.00**	-	0.00%	-	
	2.3.6	Supply 4 x Power Socket Extension Cord		65.00	780.00	**50,700.00**	0.00	-	**50,700.00**	55.03	84.65%	**42,920.00**	9.97	15.35%	**7,780.00**	65.00	100.00%	**50,700.00**	-	0.00%	-	
	2.3.7	Supply 3 x Power Socket Extension Cord		65.00	600.00	**39,000.00**	0.00	-	**39,000.00**	55.67	85.64%	**33,400.00**	9.33	14.36%	**5,600.00**	65.00	100.00%	**39,000.00**	-	0.00%	-	
	2.3.8	Supply 2 x Power Socket Extension Cord		65.00	500.00	**32,500.00**	0.00	-	**32,500.00**	54.00	83.08%	**27,000.00**	11.00	16.92%	**5,500.00**	65.00	100.00%	**32,500.00**	-	0.00%	-	
	2.3.9	Supply Electrical Plug		150.00	50.00	**7,500.00**	0.00	-	**7,500.00**	126.00	84.00%	**6,300.00**	24.00	16.00%	**1,200.00**	150.00	100.00%	**7,500.00**	-	0.00%	-	
	2.3.10	Supply Lan to Lan Adapter (UGREEN or compatible)		50.00	850.00	**42,500.00**	0.00	-	**42,500.00**	45.00	90.00%	**38,250.00**	5.00	10.00%	**4,250.00**	50.00	100.00%	**42,500.00**	-	0.00%	-	
	2.3.11	Supply Lan Hub 16 Port - TPLink or compatible		2.00	3500.00	**7,000.00**	0.00	-	**7,000.00**	1.80	90.00%	**6,300.00**	0.20	10.00%	**700.00**	2.00	100.00%	**7,000.00**	-	0.00%	-	
	2.3.12	Supply electrical accessories (cable ties, electrical tapes, cable connectors, etc)		1.00	100000.00	**100,000.00**	0.00	-	**100,000.00**	0.95	95.00%	**95,000.00**	0.05	5.00%	**5,000.00**	1.00	100.00%	**100,000.00**	-	0.00%	-	
3	**3.0.0**	**SCHEDULE No. 3 : Lighting**																				
	3.1.0	**All Controllable Light - Provided by OWNER.**																				
	3.1.1	Labour to install Lighting Equipment at designated positions with power supply and DMX signal terminations. Power supply junction boxes to be provided by OTHERS. All mounting clams and brackets to be provided by OTHERS.																				
		- Beam 250 LQE		288.00	0.00		1200.00	**345,600.00**	**345,600.00**	237.20	82.36%	**284,643.07**	50.80	17.64%	**60,956.93**	288.00	100.00%	**345,600.00**	-	0.00%	-	
		- BSW 380 LQE		55.00	0.00		1200.00	**66,000.00**	**66,000.00**	49.50	90.00%	**59,400.00**	5.50	10.00%	**6,600.00**	55.00	100.00%	**66,000.00**	-	0.00%	-	
		- Spot Jolly 400W		55.00	0.00		1200.00	**66,000.00**	**66,000.00**	49.50	90.00%	**59,400.00**	5.50	10.00%	**6,600.00**	55.00	100.00%	**66,000.00**	-	0.00%	-	
		- Crazy Bar 60cm (4 lens)		166.00	0.00		1000.00	**166,000.00**	**166,000.00**	150.30	90.54%	**150,300.00**	15.70	9.46%	**15,700.00**	166.00	100.00%	**166,000.00**	-	0.00%	-	
		- Wash Zoom K10		28.00	0.00		1200.00	**33,600.00**	**33,600.00**	25.20	90.00%	**30,240.00**	2.80	10.00%	**3,360.00**	28.00	100.00%	**33,600.00**	-	0.00%	-	
		- Bee Eye K10		26.00	0.00		800.00	**20,800.00**	**20,800.00**	23.40	90.00%	**18,720.00**	2.60	10.00%	**2,080.00**	26.00	100.00%	**20,800.00**	-	0.00%	-	
		- BeamBar		70.00	0.00		800.00	**56,000.00**	**56,000.00**	63.00	90.00%	**50,400.00**	7.00	10.00%	**5,600.00**	70.00	100.00%	**56,000.00**	-	0.00%	-	
		- Blinder 2 Cell		30.00	0.00		1200.00	**36,000.00**	**36,000.00**	27.00	90.00%	**32,400.00**	3.00	10.00%	**3,600.00**	30.00	100.00%	**36,000.00**	-	0.00%	-	
		- RGB Strobe Static		129.00	0.00		800.00	**103,200.00**	**103,200.00**	116.10	90.00%	**92,880.00**	12.90	10.00%	**10,320.00**	129.00	100.00%	**103,200.00**	-	0.00%	-	
		- Portman		35.00	0.00		1200.00	**42,000.00**	**42,000.00**	33.25	95.00%	**39,900.00**	1.75	5.00%	**2,100.00**	35.00	100.00%	**42,000.00**	-	0.00%	-	
		- LECO		6.00	0.00		800.00	**4,800.00**	**4,800.00**	5.20	86.70%	**4,161.60**	0.80	13.30%	**638.40**	6.00	100.00%	**4,800.00**	-	0.00%	-	
	3.1.2	Labour to install Autoreel XLR/DMX Cable. Mounting brackets provided by OTHERS		32.00	0.00		4000.00	**128,000.00**	**128,000.00**	32.00	100.00%	**128,000.00**	-	0.00%	-	32.00	100.00%	**128,000.00**	-	0.00%	-	
	3.1.3	Labour to install Autoreel Power Cable 3x4mm. Mounting brackets provided by OTHERS		18.00	0.00		4000.00	**72,000.00**	**72,000.00**	18.00	100.00%	**72,000.00**	-	0.00%	-	18.00	100.00%	**72,000.00**	-	0.00%	-	
	3.2.0	**Supply and Install of Cables/Data Cables/Accessories for Transparent LED Screen**										-			-							
	3.2.1	Supply and install of Power cable VCT3x2.5mm2 (24 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		2400.00	150.00	**360,000.00**	150.00	**360,000.00**	**720,000.00**	2,136.67	89.03%	**641,000.00**	263.33	10.97%	**79,000.00**	2,400.00	100.00%	**720,000.00**	-	0.00%	-	
	3.2.1	Supply and install of Power cable VCT3x4mm2 (10 rolls/100m) Trunking/wire-way/conduits to be provided by OTHERS		1000.00	190.00	**190,000.00**	150.00	**150,000.00**	**340,000.00**	900.00	90.00%	**306,000.00**	100.00	10.00%	**34,000.00**	1,000.00	100.00%	**340,000.00**	-	0.00%	-	
	3.2.2	Supply and install of Canare cable L2B2AT (15 rolls/200m) Trunking/wire-way/conduits to be provided by OTHERS		1500.00	65.00	**97,500.00**	150.00	**225,000.00**	**322,500.00**	1,344.19	89.61%	**289,000.00**	155.81	10.39%	**33,500.00**	1,500.00	100.00%	**322,500.00**	-	0.00%	-	
	3.2.3	Supply and install of Canare cable L2T2S (17 rolls/200m) Trunking/wire-way/conduits to be provided by OTHERS		1700.00	130.00	**221,000.00**	150.00	**255,000.00**	**476,000.00**	1,519.29	89.37%	**425,400.00**	180.71	10.63%	**50,600.00**	1,700.00	100.00%	**476,000.00**	-	0.00%	-	
	3.2.4	Supply 36U Rack - PPowerc PW-6636 or equivalent		1.00	25400.00	**25,400.00**	0.00	-	**25,400.00**	0.89	89.21%	**22,660.00**	0.11	10.79%	**2,740.00**	1.00	100.00%	**25,400.00**	-	0.00%	-	
	3.2.5	Supply Neutrik 5 Pin connector (25 bundle = 25 Pairs of Male/Female connectors		25.00	1400.00	**35,000.00**	0.00	-	**35,000.00**	22.68	90.71%	**31,750.00**	2.32	9.29%	**3,250.00**	25.00	100.00%	**35,000.00**	-	0.00%	-	
	3.2.6	Supply 21U Movable Rack - Superlux RS-21		2.00	7030.00	**14,060.00**	0.00	-	**14,060.00**	1.76	88.24%	**12,406.00**	0.24	11.76%	**1,654.00**	2.00	100.00%	**14,060.00**	-	0.00%	-	