CMP MANAGEMENT ASIA Co.,Ltd. REQUEST FOR APPROVAL (Payment)	XTi (Thailand) Co., ltd.
Project : Atlas Superclub Ratchada	Ref : NO. XTi/ASC/Claim VO/010

Date 11 February 2026

Subject : Interim Payment (VO)

Description Payment

Type Of Work : Payment

Attached : ☑ 1) Summary payment No.010 Others :

2) LOA

Remark :

Attn : CMP Management Asia Co., Ltd. (CMP) ☐ For Designer Opinion ☐ For Approval ☐ For Information ☐ See notes Notes	From : XTi (Thailand) Co., ltd. Signature : (…Apinant Ruechaisa..) Project Engineer Date : 11/2/2026 Time :
Attn : Owner/Designer…….. ☐ For comment ☐ For Approval ☐ For Information ☐ See notes Notes	From : CMP Management Asia Co., Ltd. Signature : ( ) Project Manager / CMP Date : Time :
Attn : CMP Management Asia Co., Ltd. ☐ Approval ☐ Approval As Noted ☐ Resubmit ☐ Not Approved Notes	From : Owner/Designer Signature : ( ) Project Manager / Designer Date : Time :
Attn : XTi (Thailand) Co., ltd. ☐ Approval ☐ Approval As Noted ☐ Resubmit ☐ Not Approved Notes :	From : CMP Management Asia Co., Ltd. Signature : ( ) Project Manager / CMP Date : Time :

cc. ☐ Original(ITD) ☐ HWG ☐ CMP ☐ Designer

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.2201001/010 11 February 2026

Summary of Invoice for Interim Payment No.010

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	Summary of Invoice for Interim Payment No.010	4,784,078.93
B	Less Advance Payment 50%	1,432,376.02
C	Total Payment	3,351,702.91
D	Less Retention 5%	20,880.80
E	Total	3,074,062.94
F	VAT 7%	234,619.19
G	Total Payment (Include VAT)	3,308,682.13
H	Less Withholding Tax 3%	100,551.08
I	**Net Payment**	**3,464,890.22**

Three million three hundred and four thousand two hundred and forty-two baht and ninety-one satang.

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.2001001/010_SI-008 20 January 2026

Pricing For VO Work of (Xti SI-008)

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	VO Work of (Xti SI-008)	306,250.00
B	Less Advance Payment 50%	-
C	Total Payment	306,250.00
D	Less Retention 5%	66,612.50
E	Total	239,637.50
F	VAT 7%	21,437.50
G	Total Payment (Include VAT)	261,075.00
H	Less Withholding Tax 3%	9,187.50
I	Net Payment	251,887.50
	Two hundred and fifty one thousand eight houdred and eighty seven baht and fifty satang	

* This page is for item details only. Please refer to Page 2 for the summary claim price of this Payment*

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

XTi (Thailand)Co., Ltd

PROJECT : ATLAS SUPERCLUB RATCHADA.

SUMMARY OF VO CLAIM

Ref. No XTi-ASC-VO-CLAIM-010

CLAIM VO-AVL-010

January 20, 2026

Attachment : Summary of details of the volume and value of the installment of disbursements for December 2025

As Xti (Thailand) Co., Ltd. has been the contractor for the AVL Lighting work for the ATLAS SUPER CLUB project.

The Construction costs of the project can be disbursed based on the actual results completed in the period. Which can be summarized as follows:

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to current period ITD		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of CLAIM VO-AVL												
A	Flower LED Backet VO-(XTi-008)	Lot	1	2,466,000.00	100.00%	2,159,750.00	87.58%	306,250.00	12.42%	2,466,000.00	100.00%	-	0.00%
B	**Summary (A)**			**2,466,000.00**	**100.00%**	**2,159,750.00**	**87.58%**	**306,250.00**	**12.42%**	**2,466,000.00**	**100.00%**	**-**	**0.00%**
C	Vat 7%			172,620.00	100.00%	151,182.50	87.58%	21,437.50	12.42%	172,620.00	100.00%	-	0.00%
D	**Include Vat (B+C)**			**2,638,620.00**	**100.00%**	**2,310,932.50**	**87.58%**	**327,687.50**	**12.42%**	**2,638,620.00**	**100.00%**	**-**	**0.00%**
E	Less Retention 5% Of (E)			-123,300.00	100.00%	-56,687.50	45.98%	-66,612.50	54.02%	- 123,300.00	100.00%	-	0.00%
F	**Total Less Retention (D-E)**			**2,515,320.00**	**100.00%**	**2,254,245.00**	**89.62%**	**261,075.00**	**10.38%**	**2,515,320.00**	**100.00%**	**-**	**0.00%**
G	Less Withholding Tax 3% Of (G)			-73,980.00	100.00%	-64,792.50	87.58%	-9,187.50	12.42%	- 73,980.00	100.00%	-	0.00%
H	**Net Payment (F-G)**			**2,441,340.00**	**100.00%**	**2,189,452.50**	**89.68%**	**251,887.50**	**10.32%**	**2,441,340.00**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

List of Material and Labour Cost of VO

Subject	: AVL Flower LED Backet	No.	:VO-XTI - 008
Project	: Atlas Superclub Soi 4, Ratchadapisek Rd.	Date	: 20/01/2026
Owner	: RATCHADA ENTERTAINMENT GROUP CO., LTD.	Company	: XTI (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing							Net Price	Previous Accumlate			Work in This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor		Total Amount													
				Unit Rate	Amount	Unit Rate	Amount			Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
1	Flower LED Backet VO-(XTI-008)																				
	- Flat Bar Steel Backet 25mm. x 3mm.	M	1,200.00	915.00	1,098,000.00	350.00	420,000.00	1,518,000.00	1,518,000.00	1,133.5968	94.47%	1,434,000.00	66.4032	5.53%	84,000.00	1,200.0000	100.00%	1,518,000.00	-	0.00%	-
	- Rod Steel Support L 1600mm x Dia 8mm.	LOT	1	80,000.00	80,000.00	25,000.00	25,000.00	105,000.00	105,000.00	0.9524	95.24%	100,000.00	0.0476	4.76%	5,000.00	1.0000	100.00%	105,000.00	-	0.00%	-
	- Flat Bar Steel Support L 100mm x 25mm. X 3mm.	LOT	1	10,000.00	10,000.00	5,000.00	5,000.00	15,000.00	15,000.00	0.9467	94.67%	14,200.00	0.0533	5.33%	800.00	1.0000	100.00%	15,000.00	-	0.00%	-
	- Flexible Stainless Steel Strip for LED Neon	M	1,200.00	202.50	243,000.00	487.50	585,000.00	828,000.00	828,000.00	886.3043	73.86%	611,550.00	313.6957	26.14%	216,450.00	1,200.0000	100.00%	828,000.00	-	0.00%	-
	รวม				**1,431,000.00**		**1,035,000.00**	**2,466,000.00**	**2,466,000.00**		**87.58%**	**2,159,750.00**		**12.42%**	**306,250.00**		**100.00%**	**2,466,000.00**		**0.00%**	**-**
	Prelimary (5 %)	0.00%			-		-	-	-						-			-			-
	Overhead & Profit (10 %)	0.00%			-		-	-	-						-			-			-
	Sum Work				**1,431,000.00**		**1,035,000.00**	**2,466,000.00**	**2,466,000.00**			**2,159,750.00**			**306,250.00**			**2,466,000.00**			**-**
	VAT. 7%	7.00%			100,170.00		72,450.00	172,620.00	172,620.00			151,182.50			21,437.50			172,620.00			-
	Grand Total				**1,531,170.00**		**1,107,450.00**	**2,638,620.00**	**2,638,620.00**		**87.58%**	**2,310,932.50**		**12.42%**	**327,687.50**		**100.00%**	**2,638,620.00**		**0.00%**	**-**

Please Consider

(.....)

(Apinant Ruechaisa)
Project Director
XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kairangsirat)
MEP Engineer
CMP Management Asia Co. Ltd

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.2001001/010_SI-011 20 January 2026

Pricing For VO Work of (Xti SI-011)

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	VO Work of (Xti SI-011)	429,671.70
B	Less Advance Payment 50%	214,835.85
C	Total Payment	214,835.85
D	Retention 5%	5,390.64
E	Total	220,226.49
F	VAT 7%	15,038.51
G	Total Payment (Include VAT)	235,265.00
H	Less Withholding Tax 3%	6,445.08
I	Net Payment	228,819.92
	Two hundred and twenty eight thousand eight hundred eighteen baht and ninety-two satang	

* This page is for item details only. Please refer to Page 2 for the summary claim price of this Payment*

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

XTi (Thailand)Co., Ltd

PROJECT : ATLAS SUPERCLUB RATCHADA.

SUMMARY OF VO CLAIM

Ref. No XTi-ASC-VO-CLAIM-010

CLAIM VO-AVL-010

January 20, 2026

Attachment : Summary of details of the volume and value of the installment of disbursements for December 2025

As Xti (Thailand) Co., Ltd. has been the contractor for the AVL Lighting work for the ATLAS SUPER CLUB project.

The Construction costs of the project can be disbursed based on the actual results completed in the period. Which can be summarized as follows:

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to current period ITD		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of CLAIM VO-AVL												
A	Steel Frame for LED Screen Belt & Carousel VO-(XTi-011)	Lot	1	4,296,717.00	100.00%	3,867,045.30	90.00%	429,671.70	10.00%	4,296,717.00	100.00%	-	0.00%
B	**Summary (A)**			**4,296,717.00**	**100.00%**	**3,867,045.30**	**90.00%**	**429,671.70**	**10.00%**	**4,296,717.00**	**100.00%**	**-**	**0.00%**
C	Less Advance Payment XTI 50% (C)			2,148,358.50	100.00%	1,933,522.65	90.00%	214,835.85	10.00%	2,148,358.50	100.00%	-	0.00%
D	**Total (B-C)**			**2,148,358.50**	**100.00%**	**1,933,522.65**	**90.00%**	**214,835.85**	**10.00%**	**2,148,358.50**	**100.00%**	**-**	**0.00%**
E	Vat 7%			150,385.10	100.00%	135,346.59	90.00%	15,038.51	10.00%	150,385.10	100.00%	-	0.00%
				-		-				-			
F	**Include Vat (D+E)**			**2,298,743.60**	**100.00%**	**2,068,869.24**	**90.00%**	**229,874.36**	**10.00%**	**2,298,743.60**	**100.00%**	**-**	**0.00%**
G	Less Retention 5% Of (G)			-107,417.93	100.00%	-112,808.57	105.02%	5,390.64	-5.02%	-107,417.93	100.00%	-	0.00%
H	**Total Less Retention (F+G)**			**2,191,325.67**	**100.00%**	**1,956,060.67**	**89.26%**	**235,265.00**	**10.74%**	**2,191,325.67**	**100.00%**	**-**	**0.00%**
I	Less Withholding Tax 3% Of (I)			-64,450.76	100.00%	-58,005.68	90.00%	-6,445.08	10.00%	-64,450.76	100.00%	-	0.00%
J	**Net Payment (H+I)**			**2,126,874.91**	**100.00%**	**1,898,054.99**	**89.24%**	**228,819.92**	**10.76%**	**2,126,874.91**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

List of Material and Labour Cost of VO

Subject : Steel Frame for LED Screen Belt & Carousel

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 011

Date : 20-01-2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing							Net Price	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor		Total Amount													
				Unit Rate	Amount	Unit Rate	Amount			Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	Steel Frame for LED Screen Belt & Carousel VO-(XTI-011)																				
1.1	Fabrication and Supply of Curved Steel Frame For LED Belt 1 (Left and Right)	meter	864	1,200.00	1,036,800.00		-	1,036,800.00	1,036,800.00	777.6	90.00%	933,120.00	86	10.00%	103,680.00	864.0	100.00%	1,036,800.00	-	0.00%	-
1.2	Fabrication and Supply of Curved Steel Frame For LED Belt 2 (Left and Right)	meter	900	1,200.00	1,080,000.00		-	1,080,000.00	1,080,000.00	810.0	90.00%	972,000.00	90	10.00%	108,000.00	900.0	100.00%	1,080,000.00	-	0.00%	-
2.1	Installation of Curved Steel Frame for LED Belt 1 (Left and Right)	meter	864		-	400.00	345,600.00	345,600.00	345,600.00	777.6	90.00%	311,040.00	86	10.00%	34,560.00	864.0	100.00%	345,600.00	-	0.00%	-
2.2	Installation of Curved Steel Frame for LED Belt 2 (Left and Right)	meter	900		-	400.00	360,000.00	360,000.00	360,000.00	810.0	90.00%	324,000.00	90	10.00%	36,000.00	900.0	100.00%	360,000.00	-	0.00%	-
3.1	Fabrication and Supply of 5 set Frame for LED Screens at Carousel	meter	2,325	800.00	1,860,000.00		-	1,860,000.00	1,860,000.00	2,092.5	90.00%	1,674,000.00	233	10.00%	186,000.00	2,325.0	100.00%	1,860,000.00	-	0.00%	-
4.1	Installation of 5 set Frame For LED Screens at Carousel	m2	49		-	7,000.00	343,000.00	343,000.00	343,000.00	44.1	90.00%	308,700.00	5	10.00%	34,300.00	49.0	100.00%	343,000.00	-	0.00%	-
	รวม				**3,976,800.00**		**1,048,600.00**	**5,025,400.00**	**5,025,400.00**		**90.00%**	**4,522,860.00**		**10.00%**	**502,540.00**		**100.00%**	**5,025,400.00**		**0.00%**	**-**
	Discount (10 %)	10.00%							502,540.00		90.00%	452,286.00		10.00%	50,254.00		100.00%	502,540.00		0.00%	-
	Sum Work (1)								**4,522,860.00**		**90.00%**	**4,070,574.00**		**10.00%**	**452,286.00**		**100.00%**	**4,522,860.00**		**0.00%**	**-**
	Discount (5 %)	5.00%							226,143.00		90.00%	203,528.70		10.00%	22,614.30		100.00%	226,143.00		0.00%	-
	Sum Work (2)								**4,296,717.00**		90.00%	**3,867,045.30**		10.00%	**429,671.70**		**100.00%**	**4,296,717.00**		0.00%	**-**
	VAT. 7%	7.00%			-		-	-	300,770.19		90.00%	270,693.17		10.00%	30,077.02		100.00%	300,770.19		0.00%	-
	Grand Total				**-**		**-**	**-**	**4,597,487.19**		90.00%	**4,137,738.47**		10.00%	**459,748.72**		**100.00%**	**4,597,487.19**		**0.00%**	**-**

Please Consider

(.....)

(Apinant Ruechaisa)

Project Director

XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kairangsirat)

MEP Engineer

CMP Management Asia Co. Ltd

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.2712001/010_SI-012 20 January 2026

Pricing For VO Work of (Xti SI-012)

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	VO Work of (Xti SI-012)	79,761.82
B	Less Advance Payment 50%	39,880.91
C	Total Payment	39,880.91
D	Less Retention 5%	1,994.05
E	Total	37,886.86
F	VAT 7%	2,791.66
G	Total Payment (Include VAT)	40,678.52
H	Less Withholding Tax 3%	1,196.43
I	Net Payment	39,482.09

Thirty-nine thousand four hundred and eighty-two baht and night satang.

* This page is for item details only. Please refer to Page 2 for the summary claim price of this Payment*

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

XTi (Thailand)Co., Ltd

PROJECT : ATLAS SUPERCLUB RATCHADA.

SUMMARY OF VO CLAIM

Ref. No XTi-ASC-VO-CLAIM-010

CLAIM VO-AVL-010

January 20, 2026

Attachment : Summary of details of the volume and value of the installment of disbursements for December 2025

As Xti (Thailand) Co., Ltd. has been the contractor for the AVL Lighting work for the ATLAS SUPER CLUB project.

The Construction costs of the project can be disbursed based on the actual results completed in the period. Which can be summarized as follows:

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to current period ITD		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of CLAIM VO-AVL												
A	Supply of Extruded Aluminium Profile for LED Screen Mounting at Backdrop VO-(XTi-012)	Lot	1	159,523.65	100.00%	79,761.83	50.00%	79,761.82	50.00%	159,523.65	100.00%	-	0.00%
B	**Summary (A)**			**159,523.65**	**100.00%**	**79,761.83**	**50.00%**	**79,761.82**	**50.00%**	**159,523.65**	**100.00%**	**-**	**0.00%**
C	Less Advance Payment XTI 50% (C)			79,761.83	100.00%	39,880.92	50.00%	39,880.91	50.00%	79,761.83	100.00%	-	0.00%
D	**Total (B-C)**			**79,761.82**	**100.00%**	**39,880.91**	**50.00%**	**39,880.91**	**50.00%**	**79,761.82**	**100.00%**	**-**	**0.00%**
E	Vat 7%			5,583.32	100.00%	2,791.66	50.00%	2,791.66	50.00%	5,583.32	100.00%	-	0.00%
				-		-				-			
F	**Include Vat (D+E)**			**85,345.14**	**100.00%**	**42,672.57**	**50.00%**	**42,672.57**	**50.00%**	**85,345.14**	**100.00%**	**-**	**0.00%**
G	Less Retention 5% Of (G)			-3,988.09	100.00%	-1,994.04	50.00%	-1,994.05	50.00%	-3,988.09	100.00%	-	0.00%
H	**Total Less Retention (F+G)**			**81,357.05**	**100.00%**	**40,678.53**	**50.00%**	**40,678.52**	**50.00%**	**81,357.05**	**100.00%**	**-**	**0.00%**
I	Less Withholding Tax 3% Of (I)			-2,392.85	100.00%	-1,196.42	50.00%	-1,196.43	50.00%	-2,392.85	100.00%	-	0.00%
J	**Net Payment (H+I)**			**78,964.20**	**100.00%**	**39,482.10**	**50.00%**	**39,482.09**	**50.00%**	**78,964.20**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

List of Material and Labour Cost of VO

Subject : Aluminium Profile
Project : Atlas Superclub Soi 4, Ratchadapisek Rd.
Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. :VO-XTI-012
Date : 20/01/2026
Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing							Net Price	Previous Accumlate			Work in This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor		Total Amount													
				Unit Rate	Amount	Unit Rate	Amount			Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
1	Supply of Extruded Aluminium Profile for LED Screen Mounting at Backdrop VO-(XTI-012)	LOT	1	159,523.65	159,523.65		-	159,523.65	159,523.65	1	50.00%	79,761.83	79,761.8200	50.00%	79,761.82	1	100.00%	159,523.65	1	0.00%	-
	รวม				**159,523.65**		**-**	**159,523.65**	**159,523.65**			**79,761.83**			**79,761.82**		**100.00%**	**159,523.65**		**0.00%**	**-**
	Prelimary (5 %)	0.00%			-		-	-	-						-			-			-
	Overhead & Profit (10 %)	0.00%			-		-	-	-						-			-			-
	Less Deposit Payment	50.00%													-						
	Sum Work				**159,523.65**		**-**	**159,523.65**	**159,523.65**			**79,761.83**			**79,761.82**			**159,523.65**			**-**
	VAT. 7%	7.00%			11,166.66		-	11,166.66	11,166.66			5,583.33			5,583.33			11,166.66			-
	Grand Total				**170,690.31**		**-**	**170,690.31**	**170,690.31**		**50.00%**	**85,345.16**		**50.00%**	**85,345.15**		**100.00%**	**170,690.31**		**0.00%**	**-**

Please Consider

(.....)
(Apinant Ruechaisa)
Project Director
XTI Thailand Co.ltd.

Consider Approved

(.....)
(Mr. Theeramet Kairangsirat)
MEP Engineer
CMP Management Asia Co. Ltd

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.1501001/010_SI-019 17 January 2026

Pricing For VO Work of (Xti SI-019)

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	VO Work of (Xti SI-019)	18,770.40
B	Less Advance Payment 50%	-
C	Total Payment	18,770.40
D	Less Retention 5%	938.52
E	Total	17,831.88
F	VAT 7%	1,313.93
G	Total Payment (Include VAT)	19,145.81
H	Less Withholding Tax 3%	563.11
I	Net Payment	18,582.70

Eighteen thousand five hundred and eighty-two baht and seventy satang.

* This page is for item details only. Please refer to Page 2 for the summary claim price of this Payment*

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

XTi (Thailand)Co., Ltd

PROJECT : ATLAS SUPERCLUB RATCHADA.

SUMMARY OF VO CLAIM

Ref. No XTi-ASC-VO-CLAIM-010

CLAIM VO-AVL-009

January 17, 2026

Attachment : Summary of details of the volume and value of the installment of disbursements for December 2025

As Xti (Thailand) Co., Ltd. has been the contractor for the AVL Lighting work for the ATLAS SUPER CLUB project.

The Construction costs of the project can be disbursed based on the actual results completed in the period. Which can be summarized as follows:

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to current period ITD		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of CLAIM VO-AVL												
A	Supply of Extruded Aluminium U Channel for LED Striplight VO-(XTi-019)	Lot	1	93,852.00	100.00%	75,081.60	80.00%	18,770.40	20.00%	93,852.00	100.00%	-	0.00%
B	**Summary (A)**			**93,852.00**	**100.00%**	**75,081.60**	**80.00%**	**18,770.40**	**20.00%**	**93,852.00**	**100.00%**	**-**	**0.00%**
C	Vat 7%			6,569.64	100.00%	5,255.71	80.00%	1,313.93	20.00%	6,569.64	100.00%	-	0.00%
D	**Include Vat (B+C)**			**100,421.64**	**100.00%**	**80,337.31**	**80.00%**	**20,084.33**	**20.00%**	**100,421.64**	**100.00%**	**-**	**0.00%**
E	Less Retention 5% Of (E)			-4,692.60	100.00%	-3,754.08	80.00%	-938.52	20.00%	-4,692.60	100.00%	-	0.00%
F	**Total Less Retention (D-E)**			**95,729.04**	**100.00%**	**76,583.23**	**80.00%**	**19,145.81**	**20.00%**	**95,729.04**	**100.00%**	**-**	**0.00%**
G	Less Withholding Tax 3% Of (G)			-2,815.56	100.00%	-2,252.45	80.00%	-563.11	20.00%	-2,815.56	100.00%	-	0.00%
H	**Net Payment (F-G)**			**92,913.48**	**100.00%**	**74,330.78**	**80.00%**	**18,582.70**	**20.00%**	**92,913.48**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.2001001/010_SI-021 20 January 2026

Pricing For VO Work of (Xti SI-021)

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	VO Work of (Xti SI-021)	1,586,730.38
B	Less Advance Payment 50%	793,365.19
C	Total Payment	793,365.19
D	Less Retention 5%	38,098.64
E	Total	831,463.83
F	VAT 7%	55,535.56
G	Total Payment (Include VAT)	886,999.39
H	Less Withholding Tax 3%	23,800.96
I	Net Payment	863,198.43
	Eight hundred sixty-three thousand one hundred ninety-eight baht and fourty-three satang.	

* This page is for item details only. Please refer to Page 2 for the summary claim price of this Payment*

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

XTi (Thailand)Co., Ltd

PROJECT : ATLAS SUPERCLUB RATCHADA.

SUMMARY OF VO CLAIM

Ref. No XTi-ASC-VO-CLAIM-010

CLAIM VO-AVL-010

January 20, 2026

Attachment : Summary of details of the volume and value of the installment of disbursements for December 2025

As Xti (Thailand) Co., Ltd. has been the contractor for the AVL Lighting work for the ATLAS SUPER CLUB project.

The Construction costs of the project can be disbursed based on the actual results completed in the period. Which can be summarized as follows:

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to current period ITD		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of CLAIM VO-AVL												
A	Architectural Lighting VO-(XTi-021)	Lot	1	4,697,406.34	100.00%	3,110,675.96	66.22%	1,586,730.38	33.78%	4,697,406.34	100.00%	-	0.00%
B	**Summary (A)**			**4,697,406.34**	**100.00%**	**3,110,675.96**	**66.22%**	**1,586,730.38**	**33.78%**	**4,697,406.34**	**100.00%**	**-**	**0.00%**
C	Less Advance Payment XTI 50% (C)			2,348,703.17	100.00%	1,555,337.98	66.22%	793,365.19	33.78%	2,348,703.17	100.00%	-	0.00%
D	**Total (B-C)**			**2,348,703.17**	**100.00%**	**1,555,337.98**	**66.22%**	**793,365.19**	**33.78%**	**2,348,703.17**	**100.00%**	**-**	**0.00%**
E	Vat 7%			164,409.22	100.00%	108,873.66	66.22%	55,535.56	33.78%	164,409.22	100.00%	-	0.00%
				-		-				-			
F	**Include Vat (D+E)**			**2,513,112.39**	**100.00%**	**1,664,211.64**	**66.22%**	**848,900.75**	**33.78%**	**2,513,112.39**	**100.00%**	**-**	**0.00%**
G	Less Retention 5% Of (G)			-117,435.16	100.00%	-155,533.80	132.44%	38,098.64	-32.44%	-117,435.16	100.00%	-	0.00%
H	**Total Less Retention (F+G)**			**2,395,677.23**	**100.00%**	**1,508,677.84**	**62.98%**	**886,999.39**	**37.02%**	**2,395,677.23**	**100.00%**	**-**	**0.00%**
I	Less Withholding Tax 3% Of (I)			-70,461.10	100.00%	-46,660.14	66.22%	-23,800.96	33.78%	-70,461.10	100.00%	-	0.00%
J	**Net Payment (H+I)**			**2,325,216.13**	**100.00%**	**1,462,017.70**	**62.88%**	**863,198.43**	**37.12%**	**2,325,216.13**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

List of Material and Labour Cost of VO

Subject : Architectural Lighting
Project : Atlas Superclub Soi 4, Ratchadapisek Rd.
Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 021
Date : 20-01-2026
Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing							Net Price	Previous Accumulate			Work in This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor		Total Amount													
				Unit Rate	Amount	Unit Rate	Amount			Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	Architectural Lighting											-									
	RECEPTIONIST																				
	LUMINAIRE																				
ILL-01	LED Flex	m	34	1,133.00	38,522.00	500.00	17,000.00	55,522.00	55,522.00	20.4	60.00%	33,313.20	13.60	40.00%	22,208.80	34.0	100.00%	55,522.00	-	0.00%	-
ILL-01D	Dali Driver - 24V 100W	nos	4	985.00	3,940.00	450.00	1,800.00	5,740.00	5,740.00	2.4	60.00%	3,444.00	1.60	40.00%	2,296.00	4.0	100.00%	5,740.00	-	0.00%	-
ILL-02	LED Flex	m	60	1,134.70	68,082.00	500.00	30,000.00	98,082.00	98,082.00	36.0	60.00%	58,849.20	24.00	40.00%	39,232.80	60.0	100.00%	98,082.00	-	0.00%	-
ILL-02D	Dali Driver - 24V 100W	nos	8	985.00	7,880.00	450.00	3,600.00	11,480.00	11,480.00	4.8	60.00%	6,888.00	3.20	40.00%	4,592.00	8.0	100.00%	11,480.00	-	0.00%	-
ILL-03	LED Linear RGBW	m	20	400.00	8,000.00	500.00	10,000.00	18,000.00	18,000.00	12.0	60.00%	10,800.00	8.00	40.00%	7,200.00	20.0	100.00%	18,000.00	-	0.00%	-
ILL-03D	Driver with DMX Decoder	nos	2	3,440.00	6,880.00	550.00	1,100.00	7,980.00	7,980.00	1.2	60.00%	4,788.00	0.80	40.00%	3,192.00	2.0	100.00%	7,980.00	-	0.00%	-
ILL-07	LED Flex Grazer	nos	54	1,180.00	63,720.00	650.00	35,100.00	98,820.00	98,820.00	32.4	60.00%	59,292.00	21.60	40.00%	39,528.00	54.0	100.00%	98,820.00	-	0.00%	-
ILL-07D	Non dim Driver - 24V 60W	nos	6	480.00	2,880.00	450.00	2,700.00	5,580.00	5,580.00	3.6	60.00%	3,348.00	2.40	40.00%	2,232.00	6.0	100.00%	5,580.00	-	0.00%	-
IUL-01	Uplight	nos	16	1,530.00	24,480.00	650.00	10,400.00	34,880.00	34,880.00	9.6	60.00%	20,928.00	6.40	40.00%	13,952.00	16.0	100.00%	34,880.00	-	0.00%	-
IUL-01D	Dali Driver - 24V 36W	nos	6	560.00	3,360.00	450.00	2,700.00	6,060.00	6,060.00	3.6	60.00%	3,636.00	2.40	40.00%	2,424.00	6.0	100.00%	6,060.00	-	0.00%	-
ISM-01	LED Surface Mounted	nos	2	3,300.00	6,600.00	450.00	900.00	7,500.00	7,500.00	1.2	60.00%	4,500.00	0.80	40.00%	3,000.00	2.0	100.00%	7,500.00	-	0.00%	-
ISM-01D	Dali Driver - 24V 36W	nos	1	560.00	560.00	500.00	500.00	1,060.00	1,060.00	0.6	60.00%	636.00	0.40	40.00%	424.00	1.0	100.00%	1,060.00	-	0.00%	-
IDL-01	LED Recessed Downlight	nos	22	1,845.00	40,590.00	450.00	9,900.00	50,490.00	50,490.00	13.2	60.00%	30,294.00	8.80	40.00%	20,196.00	22.0	100.00%	50,490.00	-	0.00%	-
IDL-02	LED Recessed Downlight	nos	7	1,845.00	12,915.00	450.00	3,150.00	16,065.00	16,065.00	4.2	60.00%	9,639.00	2.80	40.00%	6,426.00	7.0	100.00%	16,065.00	-	0.00%	-
IFO-01	LED Fiber Optics	nos	90	763.00	68,670.00	700.00	63,000.00	131,670.00	131,670.00	54.0	60.00%	79,002.00	36.00	40.00%	52,668.00	90.0	100.00%	131,670.00	-	0.00%	-
ITL-01	Decorative Table Lamp (No Spec)	nos	3	N.A.	N.A.	400.00	1,200.00	1,200.00	1,200.00	1.8	60.00%	720.00	1.20	40.00%	480.00	3.0	100.00%	1,200.00	-	0.00%	-
	LIGHTING CONTROLS																				
	Dali Controllers - 32 Devices	nos	3	15,750.00	47,250.00	800.00	2,400.00	49,650.00	49,650.00	1.8	60.00%	29,790.00	1.20	40.00%	19,860.00	3.0	100.00%	49,650.00	-	0.00%	-
	Trailing Edge Dimmer - Decorative Lamp	nos	1	6,500.00	6,500.00	800.00	800.00	7,300.00	7,300.00	0.6	60.00%	4,380.00	0.40	40.00%	2,920.00	1.0	100.00%	7,300.00	-	0.00%	-
	Bluetooth Smart 8 Panel	nos	3	7,200.00	21,600.00	500.00	1,500.00	23,100.00	23,100.00	1.8	60.00%	13,860.00	1.20	40.00%	9,240.00	3.0	100.00%	23,100.00	-	0.00%	-
	Wall Mount DMX Controller	nos	1	45,000.00	45,000.00	800.00	800.00	45,800.00	45,800.00	0.6	60.00%	27,480.00	0.40	40.00%	18,320.00	1.0	100.00%	45,800.00	-	0.00%	-
	CABLES AND ACCESSORIES																				
	DB with 6 circuit	nos	1	5,000.00	5,000.00	3,000.00	3,000.00	8,000.00	8,000.00	0.6	60.00%	4,800.00	0.40	40.00%	3,200.00	1.0	100.00%	8,000.00	-	0.00%	-
	EMT Conduit 1/2"	m	372	75.00	27,900.00	65.00	24,180.00	52,080.00	52,080.00	297.6	80.00%	41,664.00	74.40	20.00%	10,416.00	372.0	100.00%	52,080.00	-	0.00%	-
	Flexible conduit 1/2"	m	200	35.00	7,000.00	25.00	5,000.00	12,000.00	12,000.00	160.0	80.00%	9,600.00	40.00	20.00%	2,400.00	200.0	100.00%	12,000.00	-	0.00%	-
	IEC 01-2.5 mm	m	1116	28.00	31,248.00	28.00	31,248.00	62,496.00	62,496.00	892.8	80.00%	49,996.80	223.20	20.00%	12,499.20	1,116.0	100.00%	62,496.00	-	0.00%	-
	DMX Cable - Belden or similar	m	115	130.00	14,950.00	150.00	17,250.00	32,200.00	32,200.00	92.0	80.00%	25,760.00	23.00	20.00%	6,440.00	115.0	100.00%	32,200.00	-	0.00%	-
	Control Gear Box W640xH920xD150 mm	ea	2	6,500.00	13,000.00	2,000.00	4,000.00	17,000.00	17,000.00	1.6	80.00%	13,600.00	0.40	20.00%	3,400.00	2.0	100.00%	17,000.00	-	0.00%	-
	Cable duct	lot	1	1,600.00	1,600.00	1,000.00	1,000.00	2,600.00	2,600.00	0.8	80.00%	2,080.00	0.20	20.00%	520.00	1.0	100.00%	2,600.00	-	0.00%	-
	VCT-G 2x1.5/1.5	m	200	125.00	25,000.00	78.00	15,600.00	40,600.00	40,600.00	160.0	80.00%	32,480.00	40.00	20.00%	8,120.00	200.0	100.00%	40,600.00	-	0.00%	-
	Hanger & Support	LOT	1	45,000.00	45,000.00	25,000.00	25,000.00	70,000.00	70,000.00	0.8	80.00%	56,000.00	0.20	20.00%	14,000.00	1.0	100.00%	70,000.00	-	0.00%	-
	Accessories	LOT	1	28,000.00	28,000.00	25,000.00	25,000.00	53,000.00	53,000.00	0.8	80.00%	42,400.00	0.20	20.00%	10,600.00	1.0	100.00%	53,000.00	-	0.00%	-
	VIP CORRIDOR																				
	LUMINAIRE																				
ILL-02	LED Flex	m	36	1,138.00	40,968.00	500.00	18,000.00	58,968.00	58,968.00	21.6	60.00%	35,380.80	14.40	40.00%	23,587.20	36.0	100.00%	58,968.00	-	0.00%	-
ILL-02D	Dali Driver 24V 100W	nos	6	985.00	5,910.00	450.00	2,700.00	8,610.00	8,610.00	3.6	60.00%	5,166.00	2.40	40.00%	3,444.00	6.0	100.00%	8,610.00	-	0.00%	-
ILL-05A	LED Linear	m	17	420.00	7,140.00	500.00	8,500.00	15,640.00	15,640.00	10.2	60.00%	9,384.00	6.80	40.00%	6,256.00	17.0	100.00%	15,640.00	-	0.00%	-
ILL-05AD	Dali Driver - 24V 150W	nos	2	1,250.00	2,500.00	450.00	900.00	3,400.00	3,400.00	1.2	60.00%	2,040.00	0.80	40.00%	1,360.00	2.0	100.00%	3,400.00	-	0.00%	-
IUL-03	LED Uplight	nos	33	680.00	22,440.00	650.00	21,450.00	43,890.00	43,890.00	19.8	60.00%	26,334.00	13.20	40.00%	17,556.00	33.0	100.00%	43,890.00	-	0.00%	-
IUL-03D	Dali Driver - 24V 12W	nos	7	1,200.00	8,400.00	450.00	3,150.00	11,550.00	11,550.00	4.2	60.00%	6,930.00	2.80	40.00%	4,620.00	7.0	100.00%	11,550.00	-	0.00%	-
IDL-03	Recessed Fixed Downlight	nos	15	1,950.00	29,250.00	450.00	6,750.00	36,000.00	36,000.00	9.0	60.00%	21,600.00	6.00	40.00%	14,400.00	15.0	100.00%	36,000.00	-	0.00%	-

List of Material and Labour Cost of VO

Subject : Architectural Lighting
Project : Atlas Superclub Soi 4, Ratchadapisek Rd.
Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 021
Date : 20-01-2026
Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing							Net Price	Previous Accumulate			Work in This Period			Accumulate This Period			Remaining Work		
		Unit	Q'ty.	Material		Labor		Total Amount													
				Unit Rate	Amount	Unit Rate	Amount			Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	LIGHTING CONTROLS								-							-	0.00%	-	-	100.00%	-
	Dali Controllers - 32 Devices	nos	3	15,750.00	47,250.00	800.00	2,400.00	49,650.00	49,650.00	1.8	60.00%	29,790.00	1.20	40.00%	19,860.00	3.0	100.00%	49,650.00	-	0.00%	-
	Bluetooth Smart 8 Panel	nos	3	7,200.00	21,600.00	500.00	1,500.00	23,100.00	23,100.00	1.8	60.00%	13,860.00	1.20	40.00%	9,240.00	3.0	100.00%	23,100.00	-	0.00%	-
	CABLES AND ACCESSORIES																				
	DB with 6 circuit	nos	1	5,000.00	5,000.00	3,000.00	3,000.00	8,000.00	8,000.00	0.6	60.00%	4,800.00	0.40	40.00%	3,200.00	1.0	100.00%	8,000.00	-	0.00%	-
	EMT Conduit 1/2"	m	144	75.00	10,800.00	65.00	9,360.00	20,160.00	20,160.00	115.2	80.00%	16,128.00	28.80	20.00%	4,032.00	144.0	100.00%	20,160.00	-	0.00%	-
	Flexible conduit 1/2"	m	200	35.00	7,000.00	25.00	5,000.00	12,000.00	12,000.00	160.0	80.00%	9,600.00	40.00	20.00%	2,400.00	200.0	100.00%	12,000.00	-	0.00%	-
	IEC 01-2.5 mm	m	432	28.00	12,096.00	28.00	12,096.00	24,192.00	24,192.00	345.6	80.00%	19,353.60	86.40	20.00%	4,838.40	432.0	100.00%	24,192.00	-	0.00%	-
	VCT-G 2x1.5/1.5	m	150	125.00	18,750.00	78.00	11,700.00	30,450.00	30,450.00	120.0	80.00%	24,360.00	30.00	20.00%	6,090.00	150.0	100.00%	30,450.00	-	0.00%	-
	Control Gear Box W640xH920xD150 mm	nos	2	6,500.00	13,000.00	2,000.00	4,000.00	17,000.00	17,000.00	1.6	80.00%	13,600.00	0.40	20.00%	3,400.00	2.0	100.00%	17,000.00	-	0.00%	-
	WIRE DUCT	LOT	1	800.00	800.00	500.00	500.00	1,300.00	1,300.00	0.8	80.00%	1,040.00	0.20	20.00%	260.00	1.0	100.00%	1,300.00	-	0.00%	-
	Hanger & Support	LOT	1	24,400.00	24,400.00	8,900.00	8,900.00	33,300.00	33,300.00	0.8	80.00%	26,640.00	0.20	20.00%	6,660.00	1.0	100.00%	33,300.00	-	0.00%	-
	Accessories	LOT	1	18,500.00	18,500.00	6,500.00	6,500.00	25,000.00	25,000.00	0.8	80.00%	20,000.00	0.20	20.00%	5,000.00	1.0	100.00%	25,000.00	-	0.00%	-
	GENERAL TOILET																				
	LUMINAIRE																				
ILL-01	LED Flex	m	37	1,132.00	41,884.00	500.00	18,500.00	60,384.00	60,384.00	22.2	60.00%	36,230.40	14.80	40.00%	24,153.60	37.0	100.00%	60,384.00	-	0.00%	-
ILL-01D	Dali Driver - 24V 100W	nos	4	985.00	3,940.00	450.00	1,800.00	5,740.00	5,740.00	2.4	60.00%	3,444.00	1.60	40.00%	2,296.00	4.0	100.00%	5,740.00	-	0.00%	-
ILL-02	LED Flex	m	224	1,134.00	254,016.00	500.00	112,000.00	366,016.00	366,016.00	134.4	60.00%	219,609.60	89.60	40.00%	146,406.40	224.0	100.00%	366,016.00	-	0.00%	-
ILL-02D	Dali Driver - 24V 100W	nos	29	985.00	28,565.00	450.00	13,050.00	41,615.00	41,615.00	17.4	60.00%	24,969.00	11.60	40.00%	16,646.00	29.0	100.00%	41,615.00	-	0.00%	-
ILL-05A	LED Linear	m	13	420.00	5,460.00	500.00	6,500.00	11,960.00	11,960.00	7.8	60.00%	7,176.00	5.20	40.00%	4,784.00	13.0	100.00%	11,960.00	-	0.00%	-
ILL-05AD	Dali Driver - 24V 150W	nos	2	1,250.00	2,500.00	450.00	900.00	3,400.00	3,400.00	1.2	60.00%	2,040.00	0.80	40.00%	1,360.00	2.0	100.00%	3,400.00	-	0.00%	-
IDL-10	LED Recessed Downlight	nos	27	1,950.00	52,650.00	450.00	12,150.00	64,800.00	64,800.00	16.2	60.00%	38,880.00	10.80	40.00%	25,920.00	27.0	100.00%	64,800.00	-	0.00%	-
IDL-11	LED Recessed Mini Downlight	nos	32	1,550.00	49,600.00	450.00	14,400.00	64,000.00	64,000.00	19.2	60.00%	38,400.00	12.80	40.00%	25,600.00	32.0	100.00%	64,000.00	-	0.00%	-
IUL-01	Uplight	nos	4	1,550.00	6,200.00	650.00	2,600.00	8,800.00	8,800.00	2.4	60.00%	5,280.00	1.60	40.00%	3,520.00	4.0	100.00%	8,800.00	-	0.00%	-
IUL-01D	Dali Driver - 24V 36W	nos	2	560.00	1,120.00	450.00	900.00	2,020.00	2,020.00	1.2	60.00%	1,212.00	0.80	40.00%	808.00	2.0	100.00%	2,020.00	-	0.00%	-
	Surface Wall Lamp	nos	200	895.00	179,000.00	450.00	90,000.00	269,000.00	269,000.00	120.0	60.00%	161,400.00	80.00	40.00%	107,600.00	200.0	100.00%	269,000.00	-	0.00%	-
	Dali Driver 24V 100W	nos	20	985.00	19,700.00	450.00	9,000.00	28,700.00	28,700.00	12.0	60.00%	17,220.00	8.00	40.00%	11,480.00	20.0	100.00%	28,700.00	-	0.00%	-
IPD-03	Decorative Pendant Lamp	nos	4	N.A.	N.A.	2,000.00	8,000.00	8,000.00	8,000.00	2.4	60.00%	4,800.00	1.60	40.00%	3,200.00	4.0	100.00%	8,000.00	-	0.00%	-
	LIGHTING CONTROLS																				
	Dali Controllers - 32 Devices	nos	3	15,750.00	47,250.00	800.00	2,400.00	49,650.00	49,650.00	1.8	60.00%	29,790.00	1.20	40.00%	19,860.00	3.0	100.00%	49,650.00	-	0.00%	-
	Trailing Edge Dimmer - Decorative Lamp	nos	1	6,500.00	6,500.00	800.00	800.00	7,300.00	7,300.00	0.6	60.00%	4,380.00	0.40	40.00%	2,920.00	1.0	100.00%	7,300.00	-	0.00%	-
	Bluetooth Smart 8 Panel	nos	3	7,200.00	21,600.00	500.00	1,500.00	23,100.00	23,100.00	1.8	60.00%	13,860.00	1.20	40.00%	9,240.00	3.0	100.00%	23,100.00	-	0.00%	-
	CABLES AND ACCESSORIES																				
	DB with 10 circuit	nos	1	7,500.00	7,500.00	3,000.00	3,000.00	10,500.00	10,500.00	0.6	60.00%	6,300.00	0.40	40.00%	4,200.00	1.0	100.00%	10,500.00	-	0.00%	-
	EMT Conduit 1/2"	m	432	75.00	32,400.00	65.00	28,080.00	60,480.00	60,480.00	345.6	80.00%	48,384.00	86.40	20.00%	12,096.00	432.0	100.00%	60,480.00	-	0.00%	-
	Flexible conduit 1/2"	m	250	35.00	8,750.00	25.00	6,250.00	15,000.00	15,000.00	200.0	80.00%	12,000.00	50.00	20.00%	3,000.00	250.0	100.00%	15,000.00	-	0.00%	-
	IEC 01-2.5 mm	m	1296	28.00	36,288.00	28.00	36,288.00	72,576.00	72,576.00	1,036.8	80.00%	58,060.80	259.20	20.00%	14,515.20	1,296.0	100.00%	72,576.00	-	0.00%	-
	VCT-G 2x1.5/1.5	m	200	125.00	25,000.00	78.00	15,600.00	40,600.00	40,600.00	160.0	80.00%	32,480.00	40.00	20.00%	8,120.00	200.0	100.00%	40,600.00	-	0.00%	-
	Control Gear Box W640xH920xD150 mm	nos	3	6,500.00	19,500.00	2,000.00	6,000.00	25,500.00	25,500.00	2.4	80.00%	20,400.00	0.60	20.00%	5,100.00	3.0	100.00%	25,500.00	-	0.00%	-
	WIRE DUCT	LOT	1	2,400.00	2,400.00	1,500.00	1,500.00	3,900.00	3,900.00	0.8	80.00%	3,120.00	0.20	20.00%	780.00	1.0	100.00%	3,900.00	-	0.00%	-
	Hanger & Support	LOT	1	51,950.00	51,950.00	23,000.00	23,000.00	74,950.00	74,950.00	0.8	80.00%	59,960.00	0.20	20.00%	14,990.00	1.0	100.00%	74,950.00	-	0.00%	-
	Accessories	LOT	1	33,400.00	33,400.00	23,000.00	23,000.00	56,400.00	56,400.00	0.8	80.00%	45,120.00	0.20	20.00%	11,280.00	1.0	100.00%	56,400.00	-	0.00%	-

List of Material and Labour Cost of VO

Subject : Architectural Lighting
Project : Atlas Superclub Soi 4, Ratchadapisek Rd.
Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 021
Date : 20-01-2026
Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing							Net Price	Previous Accumlate			Work in This Period			Accumulate This Period			Remaining Work		
		Unit	Q'ty.	Material		Labor		Total Amount													
				Unit Rate	Amount	Unit Rate	Amount			Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	VIP 1																				
	LUMINAIRE																				
ILL-02	LED Flex	m	51	1,142.00	58,242.00	500.00	25,500.00	83,742.00	83,742.00	30.6	60.00%	50,245.20	20.40	40.00%	33,496.80	51.0	100.00%	83,742.00	-	0.00%	-
ILL-02D	Dali Driver - 24V 100W	nos	10	985.00	9,850.00	450.00	4,500.00	14,350.00	14,350.00	6.0	60.00%	8,610.00	4.00	40.00%	5,740.00	10.0	100.00%	14,350.00	-	0.00%	-
ILL-04	LED Linear	m	5	440.00	2,200.00	500.00	2,500.00	4,700.00	4,700.00	3.0	60.00%	2,820.00	2.00	40.00%	1,880.00	5.0	100.00%	4,700.00	-	0.00%	-
ILL-04D	Dali Driver - 24V 260W	nos	1	1,750.00	1,750.00	450.00	450.00	2,200.00	2,200.00	0.6	60.00%	1,320.00	0.40	40.00%	880.00	1.0	100.00%	2,200.00	-	0.00%	-
ILL-04A	LED Linear	m	48	420.00	20,160.00	500.00	24,000.00	44,160.00	44,160.00	28.8	60.00%	26,496.00	19.20	40.00%	17,664.00	48.0	100.00%	44,160.00	-	0.00%	-
ILL-04AD	Dali Driver - 24V 260W	nos	6	1,750.00	10,500.00	450.00	2,700.00	13,200.00	13,200.00	3.6	60.00%	7,920.00	2.40	40.00%	5,280.00	6.0	100.00%	13,200.00	-	0.00%	-
ILL-05	LED Linear	m	24	440.00	10,560.00	500.00	12,000.00	22,560.00	22,560.00	14.4	60.00%	13,536.00	9.60	40.00%	9,024.00	24.0	100.00%	22,560.00	-	0.00%	-
ILL-05AD	Dali Driver - 24V 150W	nos	4	1,250.00	5,000.00	450.00	1,800.00	6,800.00	6,800.00	2.4	60.00%	4,080.00	1.60	40.00%	2,720.00	4.0	100.00%	6,800.00	-	0.00%	-
ILL-05A	LED Linear	m	4	420.00	1,680.00	500.00	2,000.00	3,680.00	3,680.00	2.4	60.00%	2,208.00	1.60	40.00%	1,472.00	4.0	100.00%	3,680.00	-	0.00%	-
ILL-05AD	Dali Driver - 24V 150W	nos	1	1,250.00	1,250.00	450.00	450.00	1,700.00	1,700.00	0.6	60.00%	1,020.00	0.40	40.00%	680.00	1.0	100.00%	1,700.00	-	0.00%	-
IDL-04	LED Recessed Mini Downlight	nos	15	1,610.00	24,150.00	450.00	6,750.00	30,900.00	30,900.00	9.0	60.00%	18,540.00	6.00	40.00%	12,360.00	15.0	100.00%	30,900.00	-	0.00%	-
IDL-05	LED Recessed Downlight	nos	1	1,890.00	1,890.00	450.00	450.00	2,340.00	2,340.00	0.6	60.00%	1,404.00	0.40	40.00%	936.00	1.0	100.00%	2,340.00	-	0.00%	-
IDL-06	LED Recessed Downlight	nos	2	1,950.00	3,900.00	450.00	900.00	4,800.00	4,800.00	1.2	60.00%	2,880.00	0.80	40.00%	1,920.00	2.0	100.00%	4,800.00	-	0.00%	-
IDL-07	LED Recessed Downlight	nos	1	1,950.00	1,950.00	450.00	450.00	2,400.00	2,400.00	0.6	60.00%	1,440.00	0.40	40.00%	960.00	1.0	100.00%	2,400.00	-	0.00%	-
ISM-01	LED Surface Mounted	nos	8	2,440.00	19,520.00	450.00	3,600.00	23,120.00	23,120.00	4.8	60.00%	13,872.00	3.20	40.00%	9,248.00	8.0	100.00%	23,120.00	-	0.00%	-
IPD-01	Decorative Pendant Lamp	nos	1	N.A.	N.A.	4,500.00	4,500.00	4,500.00	4,500.00	0.6	60.00%	2,700.00	0.40	40.00%	1,800.00	1.0	100.00%	4,500.00	-	0.00%	-
	LIGHTING CONTROLS																				
	Dali Controllers - 32 Devices	nos	4	15,750.00	63,000.00	800.00	3,200.00	66,200.00	66,200.00	2.4	60.00%	39,720.00	1.60	40.00%	26,480.00	4.0	100.00%	66,200.00	-	0.00%	-
	Dali Controller - 1 Device	nos	5	2,550.00	12,750.00	800.00	4,000.00	16,750.00	16,750.00	3.0	60.00%	10,050.00	2.00	40.00%	6,700.00	5.0	100.00%	16,750.00	-	0.00%	-
	Dali Controller - 4 Device	nos	2	4,450.00	8,900.00	800.00	1,600.00	10,500.00	10,500.00	1.2	60.00%	6,300.00	0.80	40.00%	4,200.00	2.0	100.00%	10,500.00	-	0.00%	-
	Trailing Edge Dimmer - Decorative Lamp	nos	3	6,500.00	19,500.00	800.00	2,400.00	21,900.00	21,900.00	1.8	60.00%	13,140.00	1.20	40.00%	8,760.00	3.0	100.00%	21,900.00	-	0.00%	-
	Bluetooth Smart 4 Panel	nos	1	5,500.00	5,500.00	500.00	500.00	6,000.00	6,000.00	0.6	60.00%	3,600.00	0.40	40.00%	2,400.00	1.0	100.00%	6,000.00	-	0.00%	-
	Bluetooth Smart 8 Panel	nos	3	7,200.00	21,600.00	500.00	1,500.00	23,100.00	23,100.00	1.8	60.00%	13,860.00	1.20	40.00%	9,240.00	3.0	100.00%	23,100.00	-	0.00%	-
	CABLES AND ACCESSORIES																				
	DB with 10 circuit	nos	1	7,500.00	7,500.00	3,000.00	3,000.00	10,500.00	10,500.00	0.6	60.00%	6,300.00	0.40	40.00%	4,200.00	1.0	100.00%	10,500.00	-	0.00%	-
	EMT Conduit 1/2"	m	243	75.00	18,225.00	65.00	15,795.00	34,020.00	34,020.00	194.4	80.00%	27,216.00	48.60	20.00%	6,804.00	243.0	100.00%	34,020.00	-	0.00%	-
	Flexible conduit 1/2"	m	120	35.00	4,200.00	25.00	3,000.00	7,200.00	7,200.00	96.0	80.00%	5,760.00	24.00	20.00%	1,440.00	120.0	100.00%	7,200.00	-	0.00%	-
	IEC 01-2.5 mm	m	729	28.00	20,412.00	28.00	20,412.00	40,824.00	40,824.00	583.2	80.00%	32,659.20	145.80	20.00%	8,164.80	729.0	100.00%	40,824.00	-	0.00%	-
	VCT-G 2x1.5/1.5	m	50	125.00	6,250.00	78.00	3,900.00	10,150.00	10,150.00	40.0	80.00%	8,120.00	10.00	20.00%	2,030.00	50.0	100.00%	10,150.00	-	0.00%	-
	Control Gear Box W640xH920xD150 mm	nos	2	6,500.00	13,000.00	2,000.00	4,000.00	17,000.00	17,000.00	1.6	80.00%	13,600.00	0.40	20.00%	3,400.00	2.0	100.00%	17,000.00	-	0.00%	-
	WIRE DUCT	LOT	1	1,800.00	1,800.00	1,000.00	1,000.00	2,800.00	2,800.00	0.8	80.00%	2,240.00	0.20	20.00%	560.00	1.0	100.00%	2,800.00	-	0.00%	-
	Hanger & Support	LOT	1	27,400.00	27,400.00	8,900.00	8,900.00	36,300.00	36,300.00	0.8	80.00%	29,040.00	0.20	20.00%	7,260.00	1.0	100.00%	36,300.00	-	0.00%	-
	Accessories	LOT	1	18,300.00	18,300.00	8,900.00	8,900.00	27,200.00	27,200.00	0.8	80.00%	21,760.00	0.20	20.00%	5,440.00	1.0	100.00%	27,200.00	-	0.00%	-

List of Material and Labour Cost of VO

Subject : Architectural Lighting
Project : Atlas Superclub Soi 4, Ratchadapisek Rd.
Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 021
Date : 20-01-2026
Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing							Net Price	Previous Accumulate			Work in This Period			Accumulate This Period			Remaining Work		
		Unit	Q'ty.	Material		Labor		Total Amount													
				Unit Rate	Amount	Unit Rate	Amount			Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	VIP 2																				
	LUMINAIRE																				
ILL-02	LED Flex	m	75	1,140.00	85,500.00	500.00	37,500.00	123,000.00	123,000.00	45.0	60.00%	73,800.00	30.00	40.00%	49,200.00	75.0	100.00%	123,000.00	-	0.00%	-
ILL-02D	Dali Driver - 24V 100W	nos	13	985.00	12,805.00	450.00	5,850.00	18,655.00	18,655.00	7.8	60.00%	11,193.00	5.20	40.00%	7,462.00	13.0	100.00%	18,655.00	-	0.00%	-
ILL-05A	LED Linear	m	85	420.00	35,700.00	500.00	42,500.00	78,200.00	78,200.00	51.0	60.00%	46,920.00	34.00	40.00%	31,280.00	85.0	100.00%	78,200.00	-	0.00%	-
ILL-05AD	Dali Driver - 24V 150W	nos	10	1,250.00	12,500.00	450.00	4,500.00	17,000.00	17,000.00	6.0	60.00%	10,200.00	4.00	40.00%	6,800.00	10.0	100.00%	17,000.00	-	0.00%	-
ILL-06	LED Wall Grazer	m	6	2,050.00	12,300.00	500.00	3,000.00	15,300.00	15,300.00	3.6	60.00%	9,180.00	2.40	40.00%	6,120.00	6.0	100.00%	15,300.00	-	0.00%	-
ILL-06D	Dali Driver - 24V 150W	nos	2	1,250.00	2,500.00	450.00	900.00	3,400.00	3,400.00	1.2	60.00%	2,040.00	0.80	40.00%	1,360.00	2.0	100.00%	3,400.00	-	0.00%	-
IDL-05	LED Recessed Downlight	nos	1	1,890.00	1,890.00	450.00	450.00	2,340.00	2,340.00	0.6	60.00%	1,404.00	0.40	40.00%	936.00	1.0	100.00%	2,340.00	-	0.00%	-
IDL-06	LED Recessed Downlight	nos	2	1,950.00	3,900.00	450.00	900.00	4,800.00	4,800.00	1.2	60.00%	2,880.00	0.80	40.00%	1,920.00	2.0	100.00%	4,800.00	-	0.00%	-
IDL-07	LED Recessed Downlight	nos	1	1,950.00	1,950.00	450.00	450.00	2,400.00	2,400.00	0.6	60.00%	1,440.00	0.40	40.00%	960.00	1.0	100.00%	2,400.00	-	0.00%	-
IDL-08	LED Recessed Downlight	nos	8	2,710.00	21,680.00	450.00	3,600.00	25,280.00	25,280.00	4.8	60.00%	15,168.00	3.20	40.00%	10,112.00	8.0	100.00%	25,280.00	-	0.00%	-
IPD-01	Decorative Pendant Lamp	nos	1	N.A.	N.A.	4,000.00	4,000.00	4,000.00	4,000.00	0.6	60.00%	2,400.00	0.40	40.00%	1,600.00	1.0	100.00%	4,000.00	-	0.00%	-
IPD-02	Decorative Pendant Lamp	nos	1	N.A.	N.A.	4,000.00	4,000.00	4,000.00	4,000.00	0.6	60.00%	2,400.00	0.40	40.00%	1,600.00	1.0	100.00%	4,000.00	-	0.00%	-
ITR-01	LED Track Light + 8m Track	nos	20	1,682.00	33,640.00	500.00	10,000.00	43,640.00	43,640.00	12.0	60.00%	26,184.00	8.00	40.00%	17,456.00	20.0	100.00%	43,640.00	-	0.00%	-
ITR-01D	Dali Driver - 24V 36W	nos	2	560.00	1,120.00	450.00	900.00	2,020.00	2,020.00	1.2	60.00%	1,212.00	0.80	40.00%	808.00	2.0	100.00%	2,020.00	-	0.00%	-
IUL-01	LED Uplight	nos	14	1,550.00	21,700.00	650.00	9,100.00	30,800.00	30,800.00	8.4	60.00%	18,480.00	5.60	40.00%	12,320.00	14.0	100.00%	30,800.00	-	0.00%	-
IUL-01D	Dali Driver - 24V 36W	nos	3	560.00	1,680.00	450.00	1,350.00	3,030.00	3,030.00	1.8	60.00%	1,818.00	1.20	40.00%	1,212.00	3.0	100.00%	3,030.00	-	0.00%	-
	LIGHTING CONTROLS																				
	Dali Controllers - 32 Devices	nos	2	15,750.00	31,500.00	800.00	1,600.00	33,100.00	33,100.00	1.2	60.00%	19,860.00	0.80	40.00%	13,240.00	2.0	100.00%	33,100.00	-	0.00%	-
	Trailing Edge Dimmer - Decorative Lamp	nos	2	6,500.00	13,000.00	800.00	1,600.00	14,600.00	14,600.00	1.2	60.00%	8,760.00	0.80	40.00%	5,840.00	2.0	100.00%	14,600.00	-	0.00%	-
	Bluetooth Smart 4 Panel	nos	1	5,500.00	5,500.00	500.00	500.00	6,000.00	6,000.00	0.6	60.00%	3,600.00	0.40	40.00%	2,400.00	1.0	100.00%	6,000.00	-	0.00%	-
	Bluetooth Smart 8 Panel	nos	3	7,200.00	21,600.00	500.00	1,500.00	23,100.00	23,100.00	1.8	60.00%	13,860.00	1.20	40.00%	9,240.00	3.0	100.00%	23,100.00	-	0.00%	-
	CABLES AND ACCESSORIES																				
	DB with 10 circuit	nos	1	7,500.00	7,500.00	3,000.00	3,000.00	10,500.00	10,500.00	0.6	60.00%	6,300.00	0.40	40.00%	4,200.00	1.0	100.00%	10,500.00	-	0.00%	-
	EMT Conduit 1/2"	m	380	75.00	28,500.00	65.00	24,700.00	53,200.00	53,200.00	304.0	80.00%	42,560.00	76.00	20.00%	10,640.00	380.0	100.00%	53,200.00	-	0.00%	-
	Flexible conduit 1/2"	m	250	35.00	8,750.00	25.00	6,250.00	15,000.00	15,000.00	200.0	80.00%	12,000.00	50.00	20.00%	3,000.00	250.0	100.00%	15,000.00	-	0.00%	-
	IEC 01-2.5 mm	m	1140	28.00	31,920.00	28.00	31,920.00	63,840.00	63,840.00	912.0	80.00%	51,072.00	228.00	20.00%	12,768.00	1,140.0	100.00%	63,840.00	-	0.00%	-
	VCT-G 2x1.5/1.5	m	100	125.00	12,500.00	78.00	7,800.00	20,300.00	20,300.00	80.0	80.00%	16,240.00	20.00	20.00%	4,060.00	100.0	100.00%	20,300.00	-	0.00%	-
	Control Gear Box W640xH920xD150 mm	nos	3	6,500.00	19,500.00	2,000.00	6,000.00	25,500.00	25,500.00	2.4	80.00%	20,400.00	0.60	20.00%	5,100.00	3.0	100.00%	25,500.00	-	0.00%	-
	WIRE DUCT	LOT	1	2,800.00	2,800.00	1,600.00	1,600.00	4,400.00	4,400.00	0.8	80.00%	3,520.00	0.20	20.00%	880.00	1.0	100.00%	4,400.00	-	0.00%	-
	Hanger & Support	LOT	1	39,830.00	39,830.00	20,000.00	20,000.00	59,830.00	59,830.00	0.8	80.00%	47,864.00	0.20	20.00%	11,966.00	1.0	100.00%	59,830.00	-	0.00%	-
	Accessories	LOT	1	31,540.00	31,540.00	13,300.00	13,300.00	44,840.00	44,840.00	0.8	80.00%	35,872.00	0.20	20.00%	8,968.00	1.0	100.00%	44,840.00	-	0.00%	-

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.2201001/010_SI-022 22 January 2026

Pricing For VO Work of (Xti SI-022)

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	VO Work of (Xti SI-022)	768,588.13
B	Less Advance Payment 50%	384,294.06
C	Total Payment	384,294.07
D	Less Retention 5%	84,890.31
E	Total	299,403.76
F	VAT 7%	26,900.58
G	Total Payment (Include VAT)	326,304.34
H	Less Withholding Tax 3%	11,528.82
I	Net Payment	484,556.14
	Four hundred and eighty-four thousand five hundred and fifty-six baht and fourteen satang.	

* This page is for item details only. Please refer to Page 2 for the summary claim price of this Payment*

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

XTi (Thailand)Co., Ltd

PROJECT : ATLAS SUPERCLUB RATCHADA.

SUMMARY OF VO CLAIM

Ref. No XTi-ASC-VO-CLAIM-010

CLAIM VO-AVL-010

January 22, 2026

Attachment : Summary of details of the volume and value of the installment of disbursements for December 2025

As Xti (Thailand) Co., Ltd. has been the contractor for the AVL Lighting work for the ATLAS SUPER CLUB project.

The Construction costs of the project can be disbursed based on the actual results completed in the period. Which can be summarized as follows:

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to current period ITD		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of CLAIM VO-AVL												
A	Façade Lighting VO-(XTi-022)	Lot	1	4,932,788.85	100.00%	4,164,200.72	84.42%	768,588.13	15.58%	4,932,788.85	100.00%	-	0.00%
B	**Summary (A)**			**4,932,788.85**	**100.00%**	**4,164,200.72**	**84.42%**	**768,588.13**	**15.58%**	**4,932,788.85**	**100.00%**	**-**	**0.00%**
C	Less Advance Payment XTI 50% (C)			2,466,394.43	100.00%	2,082,100.37	84.42%	384,294.06	15.58%	2,466,394.43	100.00%	-	0.00%
D	**Total (B-C)**			**2,466,394.42**	**100.00%**	**2,082,100.35**	**84.42%**	**384,294.07**	**15.58%**	**2,466,394.42**	**100.00%**	**-**	**0.00%**
E	Vat 7%			172,647.61	100.00%	145,747.03	84.42%	26,900.58	15.58%	172,647.61	100.00%	-	0.00%
				-		-				-			
F	**Include Vat (D+E)**			**2,639,042.03**	**100.00%**	**2,227,847.38**	**84.42%**	**411,194.65**	**15.58%**	**2,639,042.03**	**100.00%**	**-**	**0.00%**
G	Less Retention 5% Of (G)			-123,319.72	100.00%	-208,210.03	168.84%	84,890.31	-68.84%	-123,319.72	100.00%	-	0.00%
H	**Total Less Retention (F+G)**			**2,515,722.31**	**100.00%**	**2,019,637.35**	**80.28%**	**496,084.96**	**19.72%**	**2,515,722.31**	**100.00%**	**-**	**0.00%**
I	Less Withholding Tax 3% Of (I)			-73,991.83	100.00%	-62,463.01	84.42%	-11,528.82	15.58%	-73,991.83	100.00%	-	0.00%
J	**Net Payment (H+I)**			**2,441,730.48**	**100.00%**	**1,957,174.34**	**80.16%**	**484,556.14**	**19.84%**	**2,441,730.48**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

List of Material and Labour Cost of VO

Subjec Subject : Façade Lighting

Projec Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 022

Date : 29-12-2025

Company : Xti (Thailand) Co.,ltd.

Item	Circuit	Window	Control	Type	Description	Price according to changed Drawing						Total	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
						Unit	Qty.	Material		Labor														
								Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
					Façade Lighting										-									
1.0	REF: DWG NO. GRA200-1																							
1.1	F-07	A	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	32	1,250.00	40,000.00	600.00	19,200.00	59,200.00	26.92	84.12%	49,800.00	5.08	15.88%	9,400.00	32.00	100.00%	59,200.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	3	910.00	2,730.00	450.00	1,350.00	4,080.00	2.52	84.07%	3,430.00	0.48	15.93%	650.00	3.00	100.00%	4,080.00	-	0.00%	-
				ARTNET	TC909 Artnet Controller 8CH 24V DMX Output - PORT 1	PCS	1	25,000.00	25,000.00	500.00	500.00	25,500.00	0.98	98.04%	25,000.00	0.02	1.96%	500.00	1.00	100.00%	25,500.00	-	0.00%	-
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	3	2,600.00	7,800.00	250.00	750.00	8,550.00	2.74	91.23%	7,800.00	0.26	8.77%	750.00	3.00	100.00%	8,550.00	-	0.00%	-
		B	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	32	1,250.00	40,000.00	600.00	19,200.00	59,200.00	26.76	83.61%	49,500.00	5.24	16.39%	9,700.00	32.00	100.00%	59,200.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	3	910.00	2,730.00	450.00	1,350.00	4,080.00	2.52	84.07%	3,430.00	0.48	15.93%	650.00	3.00	100.00%	4,080.00	-	0.00%	-
				ARTNET	PORT 1	PCS	0	0.00	-	0.00	-	-						-						
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	3	2,600.00	7,800.00	250.00	750.00	8,550.00	2.74	91.23%	7,800.00	0.26	8.77%	750.00	3.00	100.00%	8,550.00	-	0.00%	-
		C	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	27	1,250.00	33,750.00	600.00	16,200.00	49,950.00			41,250.00	4.70	17.42%	8,700.00	4.70	17.42%	49,950.00	22.30	82.58%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	3	910.00	2,730.00	450.00	1,350.00	4,080.00			3,450.00	0.46	15.44%	630.00	0.46	15.44%	4,080.00	2.54	84.56%	-
				ARTNET	PORT 1	PCS	0	0.00	-	0.00	-	-						-						
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	3	2,600.00	7,800.00	250.00	750.00	8,550.00			7,800.00	0.26	8.77%	750.00	0.26	8.77%	8,550.00	2.74	91.23%	-
1.2	F-08	D	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	57	1,250.00	71,250.00	600.00	34,200.00	105,450.00	43.81	76.86%	81,050.00	13.19	23.14%	24,400.00	57.00	100.00%	105,450.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	6	910.00	5,460.00	450.00	2,700.00	8,160.00	4.53	75.49%	6,160.00	1.47	24.51%	2,000.00	6.00	100.00%	8,160.00	-	0.00%	-
				ARTNET	PORT 1	PCS	0	0.00	-	0.00	-	-						-						
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	6	2,600.00	15,600.00	250.00	1,500.00	17,100.00	5.47	91.23%	15,600.00	0.53	8.77%	1,500.00	6.00	100.00%	17,100.00	-	0.00%	-
		E	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	27	1,250.00	33,750.00	600.00	16,200.00	49,950.00	22.84	84.58%	42,250.00	4.16	15.42%	7,700.00	27.00	100.00%	49,950.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	3	910.00	2,730.00	450.00	1,350.00	4,080.00	2.52	84.07%	3,430.00	0.48	15.93%	650.00	3.00	100.00%	4,080.00	-	0.00%	-
				ARTNET	PORT 1	PCS	0	0.00	-	0.00	-	-						-						
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	3	2,600.00	7,800.00	250.00	750.00	8,550.00	2.74	91.23%	7,800.00	0.26	8.77%	750.00	3.00	100.00%	8,550.00	-	0.00%	-
1.3	F-09	A	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	11	1,580.00	17,380.00	600.00	6,600.00	23,980.00	7.97	72.48%	17,380.00	3.03	27.52%	6,600.00	11.00	100.00%	23,980.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	2	910.00	1,820.00	450.00	900.00	2,720.00	1.34	66.91%	1,820.00	0.66	33.09%	900.00	2.00	100.00%	2,720.00	-	0.00%	-
		B	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	11	1,580.00	17,380.00	600.00	6,600.00	23,980.00	7.97	72.48%	17,380.00	3.03	27.52%	6,600.00	11.00	100.00%	23,980.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	2	910.00	1,820.00	450.00	900.00	2,720.00	1.34	66.91%	1,820.00	0.66	33.09%	900.00	2.00	100.00%	2,720.00	-	0.00%	-
		C	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	9	1,580.00	14,220.00	600.00	5,400.00	19,620.00	6.52	72.48%	14,220.00	2.48	27.52%	5,400.00	9.00	100.00%	19,620.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	1	910.00	910.00	450.00	450.00	1,360.00	0.67	66.91%	910.00	0.33	33.09%	450.00	1.00	100.00%	1,360.00	-	0.00%	-
		D	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	18	1,580.00	28,440.00	600.00	10,800.00	39,240.00	13.05	72.48%	28,440.00	4.95	27.52%	10,800.00	18.00	100.00%	39,240.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	2	910.00	1,820.00	450.00	900.00	2,720.00	1.34	66.91%	1,820.00	0.66	33.09%	900.00	2.00	100.00%	2,720.00	-	0.00%	-
		E	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	9	1,580.00	14,220.00	600.00	5,400.00	19,620.00	6.52	72.48%	14,220.00	2.48	27.52%	5,400.00	9.00	100.00%	19,620.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	1	910.00	910.00	450.00	450.00	1,360.00	0.67	66.91%	910.00	0.33	33.09%	450.00	1.00	100.00%	1,360.00	-	0.00%	-

List of Material and Labour Cost of VO

Subjec Subject : Façade Lighting

Projec Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 022

Date : 29-12-2025

Company : Xti (Thailand) Co.,ltd.

Item	Circuit	Window	Control	Type	Description	Price according to changed Drawing						Total	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
						Unit	Qty.	Material		Labor														
								Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
1.4	F-12	F	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	18	1,580.00	28,440.00	600.00	10,800.00	39,240.00	13.05	72.48%	28,440.00	4.95	27.52%	10,800.00	18.00	100.00%	39,240.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	2	910.00	1,820.00	450.00	900.00	2,720.00	1.34	66.91%	1,820.00	0.66	33.09%	900.00	2.00	100.00%	2,720.00	-	0.00%	-
		G	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	9	1,580.00	14,220.00	600.00	5,400.00	19,620.00	6.52	72.48%	14,220.00	2.48	27.52%	5,400.00	9.00	100.00%	19,620.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	1	910.00	910.00	450.00	450.00	1,360.00	0.67	66.91%	910.00	0.33	33.09%	450.00	1.00	100.00%	1,360.00	-	0.00%	-
		H	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	9	1,580.00	14,220.00	600.00	5,400.00	19,620.00	6.52	72.48%	14,220.00	2.48	27.52%	5,400.00	9.00	100.00%	19,620.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	1	910.00	910.00	450.00	450.00	1,360.00	0.67	66.91%	910.00	0.33	33.09%	450.00	1.00	100.00%	1,360.00	-	0.00%	-
		I	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	11	1,580.00	17,380.00	600.00	6,600.00	23,980.00	7.97	72.48%	17,380.00	3.03	27.52%	6,600.00	11.00	100.00%	23,980.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	2	910.00	1,820.00	450.00	900.00	2,720.00	1.34	66.91%	1,820.00	0.66	33.09%	900.00	2.00	100.00%	2,720.00	-	0.00%	-
1.5	F-13	F	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	57	1,250.00	71,250.00	600.00	34,200.00	105,450.00	38.51	67.57%	71,250.00	18.49	32.43%	34,200.00	57.00	100.00%	105,450.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	6	910.00	5,460.00	450.00	2,700.00	8,160.00	4.01	66.91%	5,460.00	1.99	33.09%	2,700.00	6.00	100.00%	8,160.00	-	0.00%	-
				ARTNET	PORT 2	PCS	0	0.00	-	0.00	-	-						-						
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	6	2,600.00	15,600.00	250.00	1,500.00	17,100.00	5.47	91.23%	15,600.00	0.53	8.77%	1,500.00	6.00	100.00%	17,100.00	-	0.00%	-
		G	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	27	1,250.00	33,750.00	600.00	16,200.00	49,950.00	18.24	67.57%	33,750.00	8.76	32.43%	16,200.00	27.00	100.00%	49,950.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	3	910.00	2,730.00	450.00	1,350.00	4,080.00	2.01	66.91%	2,730.00	0.99	33.09%	1,350.00	3.00	100.00%	4,080.00	-	0.00%	-
				ARTNET	PORT 2	PCS	0	0.00	-	0.00	-	-						-						
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	3	2,600.00	7,800.00	250.00	750.00	8,550.00	2.74	91.23%	7,800.00	0.26	8.77%	750.00	3.00	100.00%	8,550.00	-	0.00%	-
1.6	F-15	H	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	38	1,250.00	47,500.00	500.00	19,000.00	66,500.00	27.14	71.43%	47,500.00	10.86	28.57%	19,000.00	38.00	100.00%	66,500.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	4	910.00	3,640.00	450.00	1,800.00	5,440.00	2.68	66.91%	3,640.00	1.32	33.09%	1,800.00	4.00	100.00%	5,440.00	-	0.00%	-
				ARTNET	PORT 2	PCS	0	0.00	-	0.00	-	-						-						
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	4	2,600.00	10,400.00	250.00	1,000.00	11,400.00	3.65	91.23%	10,400.00	0.35	8.77%	1,000.00	4.00	100.00%	11,400.00	-	0.00%	-
		I	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	40	1,250.00	50,000.00	600.00	24,000.00	74,000.00	27.03	67.57%	50,000.00	12.97	32.43%	24,000.00	40.00	100.00%	74,000.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	4	910.00	3,640.00	450.00	1,800.00	5,440.00	2.68	66.91%	3,640.00	1.32	33.09%	1,800.00	4.00	100.00%	5,440.00	-	0.00%	-
				ARTNET	PORT 2	PCS	0	0.00	-	0.00	-	-						-						
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	4	2,600.00	10,400.00	250.00	1,000.00	11,400.00	3.65	91.23%	10,400.00	0.35	8.77%	1,000.00	4.00	100.00%	11,400.00	-	0.00%	-
1.7	F-17	J	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	27	1,250.00	33,750.00	600.00	16,200.00	49,950.00	18.24	67.57%	33,750.00	8.76	32.43%	16,200.00	27.00	100.00%	49,950.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	3	910.00	2,730.00	450.00	1,350.00	4,080.00	2.01	66.91%	2,730.00	0.99	33.09%	1,350.00	3.00	100.00%	4,080.00	-	0.00%	-
				ARTNET	PORT 2	PCS	0	0.00	-	0.00	-	-						-						
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	3	2,600.00	7,800.00	250.00	750.00	8,550.00	2.74	91.23%	7,800.00	0.26	8.77%	750.00	3.00	100.00%	8,550.00	-	0.00%	-
		K	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	27	1,250.00	33,750.00	600.00	16,200.00	49,950.00	18.24	67.57%	33,750.00	8.76	32.43%	16,200.00	27.00	100.00%	49,950.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	3	910.00	2,730.00	450.00	1,350.00	4,080.00	2.01	66.91%	2,730.00	0.99	33.09%	1,350.00	3.00	100.00%	4,080.00	-	0.00%	-
				ARTNET	PORT 2	PCS	0	0.00	-	0.00	-	-						-						
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	3	2,600.00	7,800.00	250.00	750.00	8,550.00	2.74	91.23%	7,800.00	0.26	8.77%	750.00	3.00	100.00%	8,550.00	-	0.00%	-

List of Material and Labour Cost of VO

Subjec Subject : Façade Lighting

Projec Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 022

Date : 29-12-2025

Company : Xti (Thailand) Co.,ltd.

Item	Circuit	Window	Control	Type	Description	Price according to changed Drawing						Total	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
						Unit	Qty.	Material		Labor														
								Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
1.8	F-19	J	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	9	1,580.00	14,220.00	600.00	5,400.00	19,620.00	6.52	72.48%	14,220.00	2.48	27.52%	5,400.00	9.00	100.00%	19,620.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	1	910.00	910.00	450.00	450.00	1,360.00	0.67	66.91%	910.00	0.33	33.09%	450.00	1.00	100.00%	1,360.00	-	0.00%	-
		K	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	PCS	9	1,580.00	14,220.00	600.00	5,400.00	19,620.00	6.52	72.48%	14,220.00	2.48	27.52%	5,400.00	9.00	100.00%	19,620.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	1	910.00	910.00	450.00	450.00	1,360.00	0.67	66.91%	910.00	0.33	33.09%	450.00	1.00	100.00%	1,360.00	-	0.00%	-
		L	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	16	1,580.00	25,280.00	500.00	8,000.00	33,280.00	12.15	75.96%	25,280.00	3.85	24.04%	8,000.00	16.00	100.00%	33,280.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	2	910.00	1,820.00	450.00	900.00	2,720.00	1.34	66.91%	1,820.00	0.66	33.09%	900.00	2.00	100.00%	2,720.00	-	0.00%	-
		M	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	PCS	17	1,580.00	26,860.00	600.00	10,200.00	37,060.00	12.32	72.48%	26,860.00	4.68	27.52%	10,200.00	17.00	100.00%	37,060.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	2	910.00	1,820.00	450.00	900.00	2,720.00	1.34	66.91%	1,820.00	0.66	33.09%	900.00	2.00	100.00%	2,720.00	-	0.00%	-
1.9	F-21	L	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	52	1,250.00	65,000.00	600.00	31,200.00	96,200.00	43.51	83.68%	80,500.00	8.49	16.32%	15,700.00	52.00	100.00%	96,200.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	5	910.00	4,550.00	450.00	2,250.00	6,800.00	4.19	83.82%	5,700.00	0.81	16.18%	1,100.00	5.00	100.00%	6,800.00	-	0.00%	-
				ARTNET	PORT 3	M	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	3	2,600.00	7,800.00	250.00	750.00	8,550.00	2.74	91.23%	7,800.00	0.26	8.77%	750.00	3.00	100.00%	8,550.00	-	0.00%	-
		M	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	56	1,250.00	70,000.00	600.00	33,600.00	103,600.00	46.76	83.49%	86,500.00	9.24	16.51%	17,100.00	56.00	100.00%	103,600.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	6	910.00	5,460.00	450.00	2,700.00	8,160.00	4.97	82.84%	6,760.00	1.03	17.16%	1,400.00	6.00	100.00%	8,160.00	-	0.00%	-
				ARTNET	PORT 3	PCS	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	6	2,600.00	15,600.00	250.00	1,500.00	17,100.00	5.47	91.23%	15,600.00	0.53	8.77%	1,500.00	6.00	100.00%	17,100.00	-	0.00%	-
1.10	F-22	N	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	12	1,580.00	18,960.00	600.00	7,200.00	26,160.00	10.07	83.94%	21,960.00	1.93	16.06%	4,200.00	12.00	100.00%	26,160.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	2	910.00	1,820.00	450.00	900.00	2,720.00	1.67	83.46%	2,270.00	0.33	16.54%	450.00	2.00	100.00%	2,720.00	-	0.00%	-
		O	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	11	1,580.00	17,380.00	500.00	5,500.00	22,880.00	9.32	84.70%	19,380.00	1.68	15.30%	3,500.00	11.00	100.00%	22,880.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	2	910.00	1,820.00	450.00	900.00	2,720.00	1.67	83.46%	2,270.00	0.33	16.54%	450.00	2.00	100.00%	2,720.00	-	0.00%	-
		P	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	18	1,580.00	28,440.00	600.00	10,800.00	39,240.00	15.11	83.94%	32,940.00	2.89	16.06%	6,300.00	18.00	100.00%	39,240.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	2	910.00	1,820.00	450.00	900.00	2,720.00	1.67	83.46%	2,270.00	0.33	16.54%	450.00	2.00	100.00%	2,720.00	-	0.00%	-
		Q	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	9	1,580.00	14,220.00	600.00	5,400.00	19,620.00	7.53	83.69%	16,420.00	1.47	16.31%	3,200.00	9.00	100.00%	19,620.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	1	910.00	910.00	450.00	450.00	1,360.00	0.83	83.09%	1,130.00	0.17	16.91%	230.00	1.00	100.00%	1,360.00	-	0.00%	-
1.11	F-23	N	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	38	1,250.00	47,500.00	500.00	19,000.00	66,500.00	31.83	83.76%	55,700.00	6.17	16.24%	10,800.00	38.00	100.00%	66,500.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	4	910.00	3,640.00	450.00	1,800.00	5,440.00	3.33	83.27%	4,530.00	0.67	16.73%	910.00	4.00	100.00%	5,440.00	-	0.00%	-
				ARTNET	PORT 4	PCS	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	4	2,600.00	10,400.00	250.00	1,000.00	11,400.00	3.65	91.23%	10,400.00	0.35	8.77%	1,000.00	4.00	100.00%	11,400.00	-	0.00%	-
		O	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	40	1,250.00	50,000.00	600.00	24,000.00	74,000.00	33.51	83.78%	62,000.00	6.49	16.22%	12,000.00	40.00	100.00%	74,000.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	4	910.00	3,640.00	450.00	1,800.00	5,440.00	3.35	83.82%	4,560.00	0.65	16.18%	880.00	4.00	100.00%	5,440.00	-	0.00%	-
				ARTNET	PORT 4	PCS	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	4	2,600.00	10,400.00	250.00	1,000.00	11,400.00	3.65	91.23%	10,400.00	0.35	8.77%	1,000.00	4.00	100.00%	11,400.00	-	0.00%	-

List of Material and Labour Cost of VO

Subjec Subject : Façade Lighting

Projec Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 022

Date : 29-12-2025

Company : Xti (Thailand) Co.,ltd.

Item	Circuit	Window	Control	Type	Description	Price according to changed Drawing						Total	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
						Unit	Qty.	Material		Labor														
								Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
1.12	F-24	P	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	57	1,250.00	71,250.00	600.00	34,200.00	105,450.00	47.70	83.69%	88,250.00	9.30	16.31%	17,200.00	57.00	100.00%	105,450.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	6	910.00	5,460.00	450.00	2,700.00	8,160.00	5.01	83.46%	6,810.00	0.99	16.54%	1,350.00	6.00	100.00%	8,160.00	-	0.00%	-
				ARTNET	PORT 4	PCS	0	0.00	-	0.00	-	-												
				DMX DECODER	DP-WPS 4CH DMX DECODER IP67	PCS	6	2,600.00	15,600.00	250.00	1,500.00	17,100.00	5.47	91.23%	15,600.00	0.53	8.77%	1,500.00	6.00	100.00%	17,100.00	-	0.00%	-
		Q	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	27	1,250.00	33,750.00	600.00	16,200.00	49,950.00	23.11	85.59%	42,750.00	3.89	14.41%	7,200.00	27.00	100.00%	49,950.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	3	910.00	2,730.00	450.00	1,350.00	4,080.00	2.51	83.58%	3,410.00	0.49	16.42%	670.00	3.00	100.00%	4,080.00	-	0.00%	-
				ARTNET	PORT 4	PCS	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	3	2,600.00	7,800.00	250.00	750.00	8,550.00	2.74	91.23%	7,800.00	0.26	8.77%	750.00	3.00	100.00%	8,550.00	-	0.00%	-
1.13	F-26	R	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	105	1,250.00	131,250.00	600.00	63,000.00	194,250.00	87.70	83.53%	162,250.00	17.30	16.47%	32,000.00	105.00	100.00%	194,250.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	11	910.00	10,010.00	450.00	4,950.00	14,960.00	9.20	83.62%	12,510.00	1.80	16.38%	2,450.00	11.00	100.00%	14,960.00	-	0.00%	-
				ARTNET	PORT 5	PCS	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	11	2,600.00	28,600.00	250.00	2,750.00	31,350.00	10.04	91.23%	28,600.00	0.96	8.77%	2,750.00	11.00	100.00%	31,350.00	-	0.00%	-
1.14	F-27	S	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	28	1,250.00	35,000.00	600.00	16,800.00	51,800.00	23.46	83.78%	43,400.00	4.54	16.22%	8,400.00	28.00	100.00%	51,800.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	3	910.00	2,730.00	450.00	1,350.00	4,080.00	2.49	82.84%	3,380.00	0.51	17.16%	700.00	3.00	100.00%	4,080.00	-	0.00%	-
				ARTNET	PORT 6	PCS	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	3	2,600.00	7,800.00	250.00	750.00	8,550.00	2.74	91.23%	7,800.00	0.26	8.77%	750.00	3.00	100.00%	8,550.00	-	0.00%	-
		T	DMX	FLL-01	S-2014 LED Linear Flex RGBWW with aluminium profile - TOP BEND	M	28	1,250.00	35,000.00	500.00	14,000.00	49,000.00	23.43	83.67%	41,000.00	4.57	16.33%	8,000.00	28.00	100.00%	49,000.00	-	0.00%	-
				FLL-01D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	3	910.00	2,730.00	450.00	1,350.00	4,080.00	2.45	81.62%	3,330.00	0.55	18.38%	750.00	3.00	100.00%	4,080.00	-	0.00%	-
				ARTNET	PORT 6	PCS	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	3	2,600.00	7,800.00	250.00	750.00	8,550.00	2.74	91.23%	7,800.00	0.26	8.77%	750.00	3.00	100.00%	8,550.00	-	0.00%	-
1.15	F-28	S	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	9	1,580.00	14,220.00	600.00	5,400.00	19,620.00	6.52	72.48%	14,220.00	2.48	27.52%	5,400.00	9.00	100.00%	19,620.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	1	910.00	910.00	450.00	450.00	1,360.00	0.67	66.91%	910.00	0.33	33.09%	450.00	1.00	100.00%	1,360.00	-	0.00%	-
		T	ND	FLL-05	LED strip with lens - LY48-FW2835-24-IP67 2vV 18W/m 4000K	M	9	1,580.00	14,220.00	600.00	5,400.00	19,620.00	6.52	72.48%	14,220.00	2.48	27.52%	5,400.00	9.00	100.00%	19,620.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	1	910.00	910.00	450.00	450.00	1,360.00	0.67	66.91%	910.00	0.33	33.09%	450.00	1.00	100.00%	1,360.00	-	0.00%	-

List of Material and Labour Cost of VO

Subjec Subject : Façade Lighting

Projec Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 022

Date : 29-12-2025

Company : Xti (Thailand) Co.,ltd.

Item	Circuit	Window	Control	Type	Description	Price according to changed Drawing						Total	Previous Accumulate			Work In This Period			Accumulate This Period			Remaining Work		
						Unit	Qty.	Material		Labor														
								Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
2.0	REF: DWG NO. GRA200-2																							
2.1	F-30	L	ND	FSM-02	Surface Spotlight JD-TGD-007 8W COB 10º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
				FSM-02D	NIL	PCS	1	0.00	-	0.00	-	-												
2.2	F-31	S	ND	FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		T		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
				FSM-01D	NIL	PCS	0	0.00	-	0.00	-													
2.3	F-33	R	TMR	FLL-04	S-S0612 24V 7.2W/m 2700K with aluminium profile - SIDE BEND	M	44	740.00	32,560.00	600.00	26,400.00	58,960.00	36.61	83.21%	49,060.00	7.39	16.79%	9,900.00	44.00	100.00%	58,960.00	-	0.00%	-
				FLL-04D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	5	910.00	4,550.00	450.00	2,250.00	6,800.00	4.15	83.09%	5,650.00	0.85	16.91%	1,150.00	5.00	100.00%	6,800.00	-	0.00%	-
2.4	F-34		TMR	FLL-03	S-S0612 24V 9.6W/m 2700K with aluminium profile - SIDE BEND	M	47	740.00	34,780.00	500.00	23,500.00	58,280.00	39.34	83.70%	48,780.00	7.66	16.30%	9,500.00	47.00	100.00%	58,280.00	-	0.00%	-
				DRIVER	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	5	910.00	4,550.00	450.00	2,250.00	6,800.00	4.15	83.09%	5,650.00	0.85	16.91%	1,150.00	5.00	100.00%	6,800.00	-	0.00%	-
2.5	F-37	0	ND	FSM-02	Surface Spotlight JD-TGD-007 8W COB 10º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		P		FSM-02	Surface Spotlight JD-TGD-007 8W COB 10º 2700K	PCS	1	2,200.00	2,200.00	600.00	600.00	2,800.00	0.79	78.57%	2,200.00	0.21	21.43%	600.00	1.00	100.00%	2,800.00	-	0.00%	-
				FSM-02D	NIL	PCS	0	0.00	-	0.00	-	-												
2.6	F-38	N	ND	FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		O		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		P		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	3	2,200.00	6,600.00	600.00	1,800.00	8,400.00	2.36	78.57%	6,600.00	0.64	21.43%	1,800.00	3.00	100.00%	8,400.00	-	0.00%	-
		Q		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
				FSM-01D	NIL	PCS	0	0.00	-	0.00	-	-												
2.7	F-39	J	ND	FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		K		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		L		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		M		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	4	2,200.00	8,800.00	600.00	2,400.00	11,200.00	3.14	78.57%	8,800.00	0.86	21.43%	2,400.00	4.00	100.00%	11,200.00	-	0.00%	-
				FSM-01D	NIL	PCS	0	0.00	-	0.00	-	-												
2.8	F-40	F	ND	FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	3	2,200.00	6,600.00	600.00	1,800.00	8,400.00	2.36	78.57%	6,600.00	0.64	21.43%	1,800.00	3.00	100.00%	8,400.00	-	0.00%	-
		G		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		H		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		I		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
				FSM-01D	NIL	PCS	0	0.00	-	0.00	-	-												
2.9	F-41	I	ND	FSM-02	Surface Spotlight JD-TGD-007 8W COB 10º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		F		FSM-02	Surface Spotlight JD-TGD-007 8W COB 10º 2700K	PCS	1	2,200.00	2,200.00	600.00	600.00	2,800.00	0.79	78.57%	2,200.00	0.21	21.43%	600.00	1.00	100.00%	2,800.00	-	0.00%	-
				FSM-02D	NIL	PCS	0	0.00	-	0.00	-													
2.10	F-42	A	ND	FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		B		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		C		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		D		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	2	2,200.00	4,400.00	600.00	1,200.00	5,600.00	1.57	78.57%	4,400.00	0.43	21.43%	1,200.00	2.00	100.00%	5,600.00	-	0.00%	-
		E		FSM-01	Surface Spotlight JD-TGD-007 8W COB 30º 2700K	PCS	4	2,200.00	8,800.00	600.00	2,400.00	11,200.00	3.14	78.57%	8,800.00	0.86	21.43%	2,400.00	4.00	100.00%	11,200.00	-	0.00%	-

List of Material and Labour Cost of VO

Subjec Subject : Façade Lighting

Projec Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 022

Date : 29-12-2025

Company : Xti (Thailand) Co.,ltd.

Item	Circuit	Window	Control	Type	Description	Price according to changed Drawing						Total	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
						Unit	Qty.	Material		Labor														
								Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
				FSM-01D	NIL	PCS	0	0.00	-	0.00	-	-												
3.0	REF: DWG NO. GRA200-3																							
3.1	F-44	U	DMX	FLL-06	S-S1220 LED Linear Flex RGBWW with aluminium profile - SIDE BEND	M	37	1,440.00	53,280.00	600.00	22,200.00	75,480.00	31.26	84.50%	63,780.00	5.74	15.50%	11,700.00	37.00	100.00%	75,480.00	-	0.00%	-
				FLL-06D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	4	910.00	3,640.00	450.00	1,800.00	5,440.00	3.34	83.46%	4,540.00	0.66	16.54%	900.00	4.00	100.00%	5,440.00	-	0.00%	-
				ARTNET	TC909 Artnet Controller 8CH 24V DMX Output PORT 1	PCS	1	25,000.00	25,000.00	600.00	600.00	25,600.00	0.98	97.66%	25,000.00	0.02	2.34%	600.00	1.00	100.00%	25,600.00	-	0.00%	-
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	4	2,600.00	10,400.00	250.00	1,000.00	11,400.00	3.65	91.23%	10,400.00	0.35	8.77%	1,000.00	4.00	100.00%	11,400.00	-	0.00%	-
3.2	F-45	V	DMX	FLL-06	S-S1220 LED Linear Flex RGBWW with aluminium profile - SIDE BEND	M	36	1,440.00	51,840.00	60.00	2,160.00	54,000.00	34.56	96.00%	51,840.00	1.44	4.00%	2,160.00	36.00	100.00%	54,000.00	-	0.00%	-
				FLL-06D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	4	910.00	3,640.00	450.00	1,800.00	5,440.00	2.68	66.91%	3,640.00	1.32	33.09%	1,800.00	4.00	100.00%	5,440.00	-	0.00%	-
				ARTNET	PORT 2	PCS	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	4	2,600.00	10,400.00	250.00	1,000.00	11,400.00	3.65	91.23%	10,400.00	0.35	8.77%	1,000.00	4.00	100.00%	11,400.00	-	0.00%	-
3.3	F-46	W	DMX	FLL-06	S-S1220 LED Linear Flex RGBWW with aluminium profile - SIDE BEND	M	61	1,440.00	87,840.00	600.00	36,600.00	124,440.00	50.90	83.45%	103,840.00	10.10	16.55%	20,600.00	61.00	100.00%	124,440.00	-	0.00%	-
				FLL-06D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	7	910.00	6,370.00	450.00	3,150.00	9,520.00	5.86	83.72%	7,970.00	1.14	16.28%	1,550.00	7.00	100.00%	9,520.00	-	0.00%	-
				ARTNET	PORT 2	PCS	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	7	2,600.00	18,200.00	250.00	1,750.00	19,950.00	6.39	91.23%	18,200.00	0.61	8.77%	1,750.00	7.00	100.00%	19,950.00	-	0.00%	-
3.4	F-47	X	DMX	FLL-06	S-S1220 LED Linear Flex RGBWW with aluminium profile - SIDE BEND	M	38	1,440.00	54,720.00	600.00	22,800.00	77,520.00	31.73	83.49%	64,720.00	6.27	16.51%	12,800.00	38.00	100.00%	77,520.00	-	0.00%	-
				FLL-06D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	4	910.00	3,640.00	450.00	1,800.00	5,440.00	3.34	83.46%	4,540.00	0.66	16.54%	900.00	4.00	100.00%	5,440.00	-	0.00%	-
				ARTNET	PORT 2	PCS	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	4	2,600.00	10,400.00	250.00	1,000.00	11,400.00	3.65	91.23%	10,400.00	0.35	8.77%	1,000.00	4.00	100.00%	11,400.00	-	0.00%	-
3.5	F-48	Y	DMX	FLL-06	S-S1220 LED Linear Flex RGBWW with aluminium profile - SIDE BEND	M	100	1,440.00	144,000.00	600.00	60,000.00	204,000.00	83.82	83.82%	171,000.00	16.18	16.18%	33,000.00	100.00	100.00%	204,000.00	-	0.00%	-
				FLL-06D	G-Power C.V. PSD IP67 L 200W 24VDC	PCS	10	910.00	9,100.00	450.00	4,500.00	13,600.00	8.31	83.09%	11,300.00	1.69	16.91%	2,300.00	10.00	100.00%	13,600.00	-	0.00%	-
				ARTNET	PORT 2	PCS	0	0.00	-	0.00	-	-												
				DMX Decoder	DP-WPS 4CH DMX DECODER IP67	PCS	10	2,600.00	26,000.00	250.00	2,500.00	28,500.00	9.12	91.23%	26,000.00	0.88	8.77%	2,500.00	10.00	100.00%	28,500.00	-	0.00%	-
4.0	Lighting Control System																							
4.1			LIGHTING CONTROL		MADRIX LIGHTING CONTROL WITH PC COMPUTER	PCS	1	180,000.00	180,000.00	0.00	-	180,000.00	1.00	100.00%	180,000.00	-	0.00%	-	1.00	100.00%	180,000.00	-	0.00%	-
4.2			Testing and Commissioning			LOT	1	0.00	-	40,000.00	40,000.00	40,000.00	-	0.00%	-	1.00	100.00%	40,000.00	1.00	100.00%	40,000.00	-	0.00%	-

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.1501001/010_SI-032 17 January 2026

Pricing For VO Work of (Xti SI-032)

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	VO Work of (Xti SI-032)	59,766.90
B	Less Advance Payment 50%	-
C	Total Payment	59,766.90
D	Less Retention 5%	2,988.34
E	Total	56,778.56
F	VAT 7%	4,183.68
G	Total Payment (Include VAT)	60,962.24
H	Less Withholding Tax 3%	1,793.01
I	Net Payment	59,169.23

Fifty-nine thousand one hundred and sixty-nine baht and twenty-three satang.

* This page is for item details only. Please refer to Page 2 for the summary claim price of this Payment*

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

XTi (Thailand)Co., Ltd

PROJECT : ATLAS SUPERCLUB RATCHADA.

SUMMARY OF VO CLAIM

Ref. No XTi-ASC-VO-CLAIM-010

CLAIM VO-AVL-010

January 17, 2026

Attachment : Summary of details of the volume and value of the installment of disbursements for December 2025

As Xti (Thailand) Co., Ltd. has been the contractor for the AVL Lighting work for the ATLAS SUPER CLUB project.

The Construction costs of the project can be disbursed based on the actual results completed in the period. Which can be summarized as follows:

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to current period ITD		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of CLAIM VO-AVL												
A	Steel Frame For Canopy and Lobby VO-(XTi-032)	Lot	1	597,669.00	100.00%	537,902.10	90.00%	59,766.90	10.00%	597,669.00	100.00%	-	0.00%
B	**Summary (A)**			**597,669.00**	**100.00%**	**537,902.10**	**90.00%**	**59,766.90**	**10.00%**	**597,669.00**	**100.00%**	**-**	**0.00%**
C	Vat 7%			41,836.83	100.00%	37,653.15	90.00%	4,183.68	10.00%	41,836.83	100.00%	-	0.00%
D	**Include Vat (B+C)**			**639,505.83**	**100.00%**	**575,555.25**	**90.00%**	**63,950.58**	**10.00%**	**639,505.83**	**100.00%**	**-**	**0.00%**
E	Less Retention 5% Of (E)			-29,883.45	100.00%	-26,895.11	90.00%	-2,988.34	10.00%	-29,883.45	100.00%	-	0.00%
F	**Total Less Retention (D-E)**			**609,622.38**	**100.00%**	**548,660.14**	**90.00%**	**60,962.24**	**10.00%**	**609,622.38**	**100.00%**	**-**	**0.00%**
G	Less Withholding Tax 3% Of (H)			-17,930.07	100.00%	-16,137.06	90.00%	-1,793.01	10.00%	-17,930.07	100.00%	-	0.00%
H	**Net Payment (F-G)**			**591,692.31**	**100.00%**	**532,523.08**	**90.00%**	**59,169.23**	**10.00%**	**591,692.31**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

List of Material and Labour Cost of VO

Subject : Steel Frame For Canopy and Lobby

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 032

Date : 15/01/2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing						Net Price	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor														
				Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	Steel Frame For Canopy and Lobby VO-(XTI-032)																			
1.1	- Fabrication and Supply of Steel Frame for LED Screens at Balcony	Kg.	958.40	450.00	431,280.00	-	-	431,280.00	862.5600	90.00%	388,152.00	95.8400	10.00%	43,128.00	958.4000	100.00%	431,280.00	-	0.00%	-
2.1	- Installation Work for Steel Frame for LED Screens at Balcony	m2	138.00	-	-	400.00	55,200.00	55,200.00	124.2000	90.00%	49,680.00	13.8000	10.00%	5,520.00	138.0000	100.00%	55,200.00	-	0.00%	-
3.1	- Fabrication and Supply of Steel Frame for LED Screens at Lobby	Kg.	442.80	450.00	199,260.00	-	-	199,260.00	398.5200	90.00%	179,334.00	44.2800	10.00%	19,926.00	442.8000	100.00%	199,260.00	-	0.00%	-
4.1	- Installation Work for Steel Frame for LED Screens at Lobby	m2	58.00	-	-	300.00	17,400.00	17,400.00	52.2000	90.00%	15,660.00	5.8000	10.00%	1,740.00	58.0000	100.00%	17,400.00	-	0.00%	-
	รวม				**630,540.00**		**72,600.00**	**703,140.00**		90.00%	**632,826.00**		**10.00%**	**70,314.00**		**100.00%**	**703,140.00**		**0.00%**	**-**
	Discount (15%)	15.00%			94,581.00		10,890.00	105,471.00		90.00%	94,923.90		10.00%	10,547.10		100.00%	105,471.00		0.00%	-
	Sum Work				**535,959.00**		**61,710.00**	**597,669.00**		90.00%	**537,902.10**		10.00%	**59,766.90**		100.00%	**597,669.00**		0.00%	**-**
	VAT. 7%	7.00%			37,517.13		4,319.70	41,836.83		90.00%	37,653.15		10.00%	4,183.68		100.00%	41,836.83		0.00%	-
	Grand Total				**573,476.13**		**66,029.70**	**639,505.83**		**90.00%**	**575,555.25**		**10.00%**	**63,950.58**		**100.00%**	**639,505.83**		**0.00%**	**-**

Please Consider

(.....)

(Apinant Ruechaisa)

Project Director

XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kairangsirat)

MEP Engineer

CMP Management Asia Co. Ltd

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.1501001/010_SI-042 17 January 2026

Pricing For VO Work of (Xti SI-042)

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	VO Work of (Xti SI-042)	313,000.00
B	Less Advance Payment 50%	-
C	Total Payment	313,000.00
D	Less Retention 5%	15,650.00
E	Total	297,350.00
F	VAT 7%	21,910.00
G	Total Payment (Include VAT)	319,260.00
H	Less Withholding Tax 3%	9,390.00
I	Net Payment	309,870.00
	Three hundred and nine thousand eight hundred and seventy baht	

* This page is for item details only. Please refer to Page 2 for the summary claim price of this Payment*

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

XTi (Thailand)Co., Ltd

PROJECT : ATLAS SUPERCLUB RATCHADA.

SUMMARY OF VO CLAIM

Ref. No XTi-ASC-VO-CLAIM-010

CLAIM VO-AVL-010

January 17, 2026

Attachment : Summary of details of the volume and value of the installment of disbursements for December 2025

As Xti (Thailand) Co., Ltd. has been the contractor for the AVL Lighting work for the ATLAS SUPER CLUB project.

The Construction costs of the project can be disbursed based on the actual results completed in the period. Which can be summarized as follows:

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to current period ITD		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of CLAIM VO-AVL												
A	Programming Fee for DMX Light and Pixel Light VO-(XTi-042)	Lot	1	626,000.00	100.00%	313,000.00	50.00%	313,000.00	50.00%	626,000.00	100.00%	-	0.00%
B	**Summary (A)**			**626,000.00**	**100.00%**	**313,000.00**	**50.00%**	**313,000.00**	**50.00%**	**626,000.00**	**100.00%**	**-**	**0.00%**
C	Vat 7%			43,820.00	100.00%	21,910.00	50.00%	21,910.00	50.00%	43,820.00	100.00%	-	0.00%
D	**Include Vat (B+C)**			**669,820.00**	**100.00%**	**334,910.00**	**50.00%**	**334,910.00**	**50.00%**	**669,820.00**	**100.00%**	**-**	**0.00%**
E	Less Retention 5% Of (E)			-31,300.00	100.00%	-15,650.00	50.00%	-15,650.00	50.00%	-31,300.00	100.00%	-	0.00%
F	**Total Less Retention (D-E)**			**638,520.00**	**100.00%**	**319,260.00**	**50.00%**	**319,260.00**	**50.00%**	**638,520.00**	**100.00%**	**-**	**0.00%**
G	Less Withholding Tax 3% Of (G)			-18,780.00	100.00%	-9,390.00	50.00%	-9,390.00	50.00%	-18,780.00	100.00%	-	0.00%
H	**Net Payment (F-G)**			**619,740.00**	**100.00%**	**309,870.00**	**50.00%**	**309,870.00**	**50.00%**	**619,740.00**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

List of Material and Labour Cost of VO

Subject : Programming Fee for DMX Light and Pixel Light

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 042

Date : 17/01/2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing						Net Price	Previous Accumtate			Work In This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor														
				Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
1	Programming Fee for DMX Light and Pixel Light VO-(XTI-042)																			
1.1	- Lighting Designer	EA	13.00	12,000.00	156,000.00		-	156,000.00	6.5000	50.00%	78,000.00	6.5000	50.00%	78,000.00	13.0000	100.00%	156,000.00	-	0.00%	-
1.2	- Lighting Programmer (Grand MA3)	EA	14.00	10,000.00	140,000.00		-	140,000.00	7.0000	50.00%	70,000.00	7.0000	50.00%	70,000.00	14.0000	100.00%	140,000.00	-	0.00%	-
1.3	- Assistant Lighting Tech	EA	13.00	6,500.00	84,500.00		-	84,500.00	6.5000	50.00%	42,250.00	6.5000	50.00%	42,250.00	13.0000	100.00%	84,500.00	-	0.00%	-
1.4	- Pixel Light Programmer (Madrix)	EA	12.00	10,000.00	120,000.00		-	120,000.00	6.0000	50.00%	60,000.00	6.0000	50.00%	60,000.00	12.0000	100.00%	120,000.00	-	0.00%	-
1.5	- Assistant Pixel Light Programmer	EA	11.00	6,500.00	71,500.00		-	71,500.00	5.5000	50.00%	35,750.00	5.5000	50.00%	35,750.00	11.0000	100.00%	71,500.00	-	0.00%	-
1.6	- Laser Programmer (Beyond)	EA	9.00	6,000.00	54,000.00		-	54,000.00	4.5000	50.00%	27,000.00	4.5000	50.00%	27,000.00	9.0000	100.00%	54,000.00	-	0.00%	-
	รวม				626,000.00		-	626,000.00		50.00%	313,000.00		50.00%	313,000.00		100.00%	626,000.00		0.00%	-
	Discount (10%)	0.00%			-		-	-									-			-
	Sum Work				626,000.00		-	626,000.00		50.00%	313,000.00		50.00%	313,000.00		100.00%	626,000.00		0.00%	-
	VAT. 7%	7.00%			43,820.00		-	43,820.00		50.00%	21,910.00		50.00%	21,910.00		100.00%	43,820.00		0.00%	-
	Grand Total				669,820.00		-	669,820.00		50.00%	334,910.00		50.00%	334,910.00		100.00%	669,820.00		0.00%	-

Please Consider

(.....)

(Apinant Ruechaisa)

Project Director

XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kalrangsirat)

MEP Engineer

CMP Management Asia Co. Ltd

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.1501001/010_SI-045 17 January 2026

Pricing For VO Work of (Xti SI-045)

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	VO Work of (Xti SI-045)	135,720.00
B	Less Advance Payment 50%	-
C	Total Payment	135,720.00
D	Less Retention 5%	6,786.00
E	Total	128,934.00
F	VAT 7%	9,500.40
G	Total Payment (Include VAT)	138,434.40
H	Less Withholding Tax 3%	4,071.60
I	Net Payment	134,362.80

One hundred thirty-four thousand three hundred sixty-two baht and eighty satang.

* This page is for item details only. Please refer to Page 2 for the summary claim price of this Payment*

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

XTi (Thailand)Co., Ltd

PROJECT : ATLAS SUPERCLUB RATCHADA.

SUMMARY OF VO CLAIM

Ref. No XTi-ASC-VO-CLAIM-010

CLAIM VO-AVL-010

January 17, 2026

Attachment : Summary of details of the volume and value of the installment of disbursements for December 2025

As Xti (Thailand) Co., Ltd. has been the contractor for the AVL Lighting work for the ATLAS SUPER CLUB project.

The Construction costs of the project can be disbursed based on the actual results completed in the period. Which can be summarized as follows:

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to current period ITD		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of CLAIM VO-AVL												
A	Supply and Installation of Atlas Sign at Canopy VO-(XTi-045)	Lot	1	235,440.00	100.00%	99,720.00	42.35%	135,720.00	57.65%	235,440.00	100.00%	-	0.00%
B	**Summary (A)**			**235,440.00**	**100.00%**	**99,720.00**	**42.35%**	**135,720.00**	**57.65%**	**235,440.00**	**100.00%**	**-**	**0.00%**
C	Vat 7%			16,480.80	100.00%	6,980.40	42.35%	9,500.40	57.65%	16,480.80	100.00%	-	0.00%
D	**Include Vat (B+C)**			**251,920.80**	**100.00%**	**106,700.40**	**42.35%**	**145,220.40**	**57.65%**	**251,920.80**	**100.00%**	**-**	**0.00%**
E	Less Retention 5% Of (E)			-11,772.00	100.00%	-4,986.00	42.35%	-6,786.00	57.65%	-11,772.00	100.00%	-	0.00%
F	**Total Less Retention (D-E)**			**240,148.80**	**100.00%**	**101,714.40**	**42.35%**	**138,434.40**	**57.65%**	**240,148.80**	**100.00%**	**-**	**0.00%**
G	Less Withholding Tax 3% Of (G)			-7,063.20	100.00%	-2,991.60	42.35%	-4,071.60	57.65%	-7,063.20	100.00%	-	0.00%
H	**Net Payment (F-G)**			**233,085.60**	**100.00%**	**98,722.80**	**42.35%**	**134,362.80**	**57.65%**	**233,085.60**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

List of Material and Labour Cost of VO

Subject : Supply and Installation of Atlas Sign at Canopy

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 045

Date : 15/01/2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing						Net Price	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor														
				Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
1	Supply and Installation of Atlas Sign at Canopy VO-(XTI-045)																			
1.1	- Singnage for ATLAS SUPER CLUB BANGKOK	SET	1.00	167,200.00	167,200.00		-	167,200.00	0.5000	50.00%	83,600.00	0.5000	50.00%	83,600.00	1.0000	100.00%	167,200.00	-	0.00%	-
1.2	- RGB Controller	SET	1.00	6,400.00	6,400.00		-	6,400.00	0.5000	50.00%	3,200.00	0.5000	50.00%	3,200.00	1.0000	100.00%	6,400.00	-	0.00%	-
1.3	- Steel Frame for Signage	SET	1.00	48,000.00	48,000.00		-	48,000.00	0.5000	50.00%	24,000.00	0.5000	50.00%	24,000.00	1.0000	100.00%	48,000.00	-	0.00%	-
1.4	- Installation of Signages	LOT	1.00	-	-	40,000.00	40,000.00	40,000.00	-	0.00%	-	1.0000	100.00%	40,000.00	1.0000	100.00%	40,000.00	-	0.00%	-
	รวม				221,600.00		40,000.00	261,600.00		42.35%	110,800.00		57.65%	150,800.00		100.00%	261,600.00		0.00%	-
	Discount (10%)	10.00%			22,160.00		4,000.00	26,160.00		42.35%	11,080.00		57.65%	15,080.00		100.00%	26,160.00		0.00%	-
	Sum Work				199,440.00		36,000.00	235,440.00		42.35%	99,720.00		57.65%	135,720.00		100.00%	235,440.00		0.00%	-
	VAT. 7%	7.00%			13,960.80		2,520.00	16,480.80		42.35%	6,980.40		57.65%	9,500.40		100.00%	16,480.80		0.00%	-
	Grand Total				213,400.80		38,520.00	251,920.80		42.35%	106,700.40		57.65%	145,220.40		100.00%	251,920.80		0.00%	-

Please Consider

(.....)

(Apinant Ruechaisa)

Project Director

XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kairangsirat)

MEP Engineer

CMP Management Asia Co. Ltd

Xti (Thailand) Co.,Ltd

19 Rama 9 Soi 43, (Soi 21, Seri 4) , Kwaeng Pattanakarm., Khet Suanluang, Bangkok 10250 , Thailand

Tel : 02-300-5864-5 Fax: 02-300-5866 Email: Info@xtithailand.com Tax ID: 010555553030136

Project : ATLAS SUPERCLUB @ Ratchada Soi 4

NO.1501001/010_SI-046 17 January 2026

Pricing For VO Work of (Xti SI-046)

Customer Ratchada Entertainment Group Co., Ltd. TAX ID. 0105566107710

Address 58 Ratchadaphisek Road, Soi 4, Huaykhwang Subdistrict,

Huaykhwang District, Bangkok, Thailand 10310

No.	Description	Amount
A	VO Work of (Xti SI-046)	160,410.30
B	Less Advance Payment 50%	-
C	Total Payment	160,410.30
D	Less Retention 5%	8,020.51
E	Total	152,389.79
F	VAT 7%	11,228.72
G	Total Payment (Include VAT)	163,618.51
H	Less Withholding Tax 3%	4,812.31
I	Net Payment	158,806.20

One hundred and fifty-eight thousand eight hundred and sixty baht and twenty satang.

* This page is for item details only. Please refer to Page 2 for the summary claim price of this Payment*

Authorized Signature .....

(Mr.Apinant Ruechaisa)

Project Engineer

XTi (Thailand)Co., Ltd

PROJECT : ATLAS SUPERCLUB RATCHADA.

SUMMARY OF VO CLAIM

Ref. No XTi-ASC-VO-CLAIM-010

CLAIM VO-AVL-010

January 17, 2026

Attachment : Summary of details of the volume and value of the installment of disbursements for December 2025

As Xti (Thailand) Co., Ltd. has been the contractor for the AVL Lighting work for the ATLAS SUPER CLUB project.

The Construction costs of the project can be disbursed based on the actual results completed in the period. Which can be summarized as follows:

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to current period ITD		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of CLAIM VO-AVL												
A	Supply and Install LED Striplight for Stairs,Sofa&Bar Area VO-(XTi-046)	Lot	1	319,311.00	100.00%	158,900.70	49.76%	160,410.30	50.24%	319,311.00	100.00%	-	0.00%
B	**Summary (A)**			**319,311.00**	**100.00%**	**158,900.70**	**49.76%**	**160,410.30**	**50.24%**	**319,311.00**	**100.00%**	**-**	**0.00%**
C	Vat 7%			22,351.77	100.00%	11,123.05	49.76%	11,228.72	50.24%	22,351.77	100.00%	-	0.00%
D	**Include Vat (B+C)**			**341,662.77**	**100.00%**	**170,023.75**	**49.76%**	**171,639.02**	**50.24%**	**341,662.77**	**100.00%**	**-**	**0.00%**
E	Less Retention 5% Of (E)			-15,965.55	100.00%	-7,945.04	49.76%	-8,020.51	50.24%	-15,965.55	100.00%	-	0.00%
F	**Total Less Retention (D-E)**			**325,697.22**	**100.00%**	**162,078.71**	**49.76%**	**163,618.51**	**50.24%**	**325,697.22**	**100.00%**	**-**	**0.00%**
G	Less Withholding Tax 3% Of (H)			-9,579.33	100.00%	-4,767.02	49.76%	-4,812.31	50.24%	-9,579.33	100.00%	-	0.00%
H	**Net Payment (F-G)**			**316,117.89**	**100.00%**	**157,311.69**	**49.76%**	**158,806.20**	**50.24%**	**316,117.89**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

List of Material and Labour Cost of VO

Subject : Supply and Install LED Striplight for Stairs,Sofa&Bar Area

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 046

Date : 15/01/2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing						Net Price	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor														
				Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	Supply and Install LED Striplight for Stairs,Sofa&Bar Area VO-(XTI-046)																			
1	Supply of LED Strip Light with Aluminium Profile - Sprial Staircase																			
1.1	- LED Strip Light	M.	40.00	240.00	9,600.00		-	9,600.00	28.0000	70.00%	6,720.00	12.0000	30.00%	2,880.00	40.0000	100.00%	9,600.00	-	0.00%	-
1.2	- Extruded Aluminium Profile	EA	20.00	360.00	7,200.00		-	7,200.00	14.0000	70.00%	5,040.00	6.0000	30.00%	2,160.00	20.0000	100.00%	7,200.00	-	0.00%	-
1.3	- Dim Driver for Strip Light	EA	2.00	1,980.00	3,960.00		-	3,960.00	1.4000	70.00%	2,772.00	0.6000	30.00%	1,188.00	2.0000	100.00%	3,960.00	-	0.00%	-
1.4	- Constant Voltage Non Dim Power Supply 220V/24V 150W	EA	2.00	750.00	1,500.00		-	1,500.00	1.4000	70.00%	1,050.00	0.6000	30.00%	450.00	2.0000	100.00%	1,500.00	-	0.00%	-
2	Supply of LED Strip Light with Aluminium Profile - Seating Area																			
2.1	- LED Strip Light	M	95.00	240.00	22,800.00		-	22,800.00	66.5000	70.00%	15,960.00	28.5000	30.00%	6,840.00	95.0000	100.00%	22,800.00	-	0.00%	-
2.2	- Extruded Aluminium Profile	EA	48.00	360.00	17,280.00		-	17,280.00	33.6000	70.00%	12,096.00	14.4000	30.00%	5,184.00	48.0000	100.00%	17,280.00	-	0.00%	-
2.3	- BLE Dim Driver for Strip Light	EA	13.00	1,980.00	25,740.00		-	25,740.00	9.1000	70.00%	18,018.00	3.9000	30.00%	7,722.00	13.0000	100.00%	25,740.00	-	0.00%	-
2.4	- Constant Voltage Non Dim Power Supply 220V/24V 100W	EA	13.00	580.00	7,540.00		-	7,540.00	9.1000	70.00%	5,278.00	3.9000	30.00%	2,262.00	13.0000	100.00%	7,540.00	-	0.00%	-
3	Supply of LED Strip Light - Under Sofas																			
3.1	- LED Striplight																			
	Sofa Code: BF-04A	M	10.00	240.00	2,400.00		-	2,400.00	7.0000	70.00%	1,680.00	3.0000	30.00%	720.00	10.0000	100.00%	2,400.00	-	0.00%	-
	Sofa Code: BF-04B	M	10.00	240.00	2,400.00		-	2,400.00	7.0000	70.00%	1,680.00	3.0000	30.00%	720.00	10.0000	100.00%	2,400.00	-	0.00%	-
	Sofa Code: BF-05	M	10.00	240.00	2,400.00		-	2,400.00	7.0000	70.00%	1,680.00	3.0000	30.00%	720.00	10.0000	100.00%	2,400.00	-	0.00%	-
	Sofa Code: BF-06A	M	9.00	240.00	2,160.00		-	2,160.00	6.3000	70.00%	1,512.00	2.7000	30.00%	648.00	9.0000	100.00%	2,160.00	-	0.00%	-
	Sofa Code: BF-06B	M	9.00	240.00	2,160.00		-	2,160.00	6.3000	70.00%	1,512.00	2.7000	30.00%	648.00	9.0000	100.00%	2,160.00	-	0.00%	-
	Sofa Code: BF-07A	M	7.00	240.00	1,680.00		-	1,680.00	4.9000	70.00%	1,176.00	2.1000	30.00%	504.00	7.0000	100.00%	1,680.00	-	0.00%	-
	Sofa Code: BF-07B	M	7.00	240.00	1,680.00		-	1,680.00	4.9000	70.00%	1,176.00	2.1000	30.00%	504.00	7.0000	100.00%	1,680.00	-	0.00%	-
	Sofa Code: BF-08A	M	10.00	240.00	2,400.00		-	2,400.00	7.0000	70.00%	1,680.00	3.0000	30.00%	720.00	10.0000	100.00%	2,400.00	-	0.00%	-
	Sofa Code: BF-08B	M	10.00	240.00	2,400.00		-	2,400.00	7.0000	70.00%	1,680.00	3.0000	30.00%	720.00	10.0000	100.00%	2,400.00	-	0.00%	-
	Sofa Code: BF-09A	M	14.00	240.00	3,360.00		-	3,360.00	9.8000	70.00%	2,352.00	4.2000	30.00%	1,008.00	14.0000	100.00%	3,360.00	-	0.00%	-
	Sofa Code: BF-10A	M	13.00	240.00	3,120.00		-	3,120.00	9.1000	70.00%	2,184.00	3.9000	30.00%	936.00	13.0000	100.00%	3,120.00	-	0.00%	-
	Sofa Code: BF-10B	M	9.00	240.00	2,160.00		-	2,160.00	6.3000	70.00%	1,512.00	2.7000	30.00%	648.00	9.0000	100.00%	2,160.00	-	0.00%	-
	Sofa Code: BF-11B	M	10.00	240.00	2,400.00		-	2,400.00	7.0000	70.00%	1,680.00	3.0000	30.00%	720.00	10.0000	100.00%	2,400.00	-	0.00%	-
	Sofa Code: BF-12A	M	17.00	240.00	4,080.00		-	4,080.00	11.9000	70.00%	2,856.00	5.1000	30.00%	1,224.00	17.0000	100.00%	4,080.00	-	0.00%	-
	Sofa Code: BF-12B	M	20.00	240.00	4,800.00		-	4,800.00	14.0000	70.00%	3,360.00	6.0000	30.00%	1,440.00	20.0000	100.00%	4,800.00	-	0.00%	-
	Sofa Code: BF-12C	M	20.00	240.00	4,800.00		-	4,800.00	14.0000	70.00%	3,360.00	6.0000	30.00%	1,440.00	20.0000	100.00%	4,800.00	-	0.00%	-
	Sofa Code: BF-13	M	10.00	240.00	2,400.00		-	2,400.00	7.0000	70.00%	1,680.00	3.0000	30.00%	720.00	10.0000	100.00%	2,400.00	-	0.00%	-
3.2	- Dim Driver for Striplight	EA	17.00	1,980.00	33,660.00		-	33,660.00	11.9000	70.00%	23,562.00	5.1000	30.00%	10,098.00	17.0000	100.00%	33,660.00	-	0.00%	-
3.3	- Constant Voltage Non Dim Power Supply (220V/24V 100W 8.33A)	EA	14.00	580.00	8,120.00		-	8,120.00	9.8000	70.00%	5,684.00	4.2000	30.00%	2,436.00	14.0000	100.00%	8,120.00	-	0.00%	-
3.4	- Constant Voltage Non Dim Power Supply (220V/24V 150W 12.5A)	EA	3.00	750.00	2,250.00		-	2,250.00	2.1000	70.00%	1,575.00	0.9000	30.00%	675.00	3.0000	100.00%	2,250.00	-	0.00%	-
4	Supply of LED Strip Light - Bar Counter																			
4.1	- LED Striplight	M	32.00	240.00	7,680.00		-	7,680.00	22.4000	70.00%	5,376.00	9.6000	30.00%	2,304.00	32.0000	100.00%	7,680.00	-	0.00%	-
4.2	- Dim Driver for Striplight	EA	1.00	2,400.00	2,400.00		-	2,400.00	0.7000	70.00%	1,680.00	0.3000	30.00%	720.00	1.0000	100.00%	2,400.00	-	0.00%	-
4.3	- Constant Voltage Non Dim Power Supply (220V/24V 200W 8.33A)	EA	1.00	580.00	580.00		-	580.00	0.7000	70.00%	406.00	0.3000	30.00%	174.00	1.0000	100.00%	580.00	-	0.00%	-
5	Supply of Control Panel																			
	- BLE Dimming Panal - 8 button	EA	3.00	6,650.00	19,950.00		-	19,950.00	2.1000	70.00%	13,965.00	0.9000	30.00%	5,985.00	3.0000	100.00%	19,950.00	-	0.00%	-
6	Installation Works																			
	- Labour to install LED striplight with Profile at stairs	M	362.00		-	300.00	108,600.00	108,600.00	-	0.00%	-	362.0000	100.00%	108,600.00	362.0000	100.00%	108,600.00	-	0.00%	-
	- Provision of VCT Cables and accessoiries	Lot	1.00	50,000.00	50,000.00		-	50,000.00	0.7000	70.00%	35,000.00	0.3000	30.00%	15,000.00	1.0000	100.00%	50,000.00	-	0.00%	-

XTi (Thailand)Co., Ltd

PROJECT : ATLAS SUPERCLUB RATCHADA.

SUMMARY OF VO CLAIM

Ref. No XTi-ASC-VO-CLAIM-010

CLAIM VO-AVL-010

February 11, 2026

Attachment : Summary of details of the volume and value of the installment of disbursements for February 2026

As Xti (Thailand) Co., Ltd. has been the contractor for the AVL Lighting work for the ATLAS SUPER CLUB project.

The Construction costs of the project can be disbursed based on the actual results completed in the period. Which can be summarized as follows:

Item	Description	Unit	Contract			Previous Xti		This month Xti		Cumulative to current period ITD		Balances	
			QTY.	Xti	%	Total	%	Total	%	Total	%	Total	%
	Summary of CLAIM VO-AVL-VO-(XTi-051)												
A	Installation of PTZ and Go Pro Camera	Lot	1	391,249.10	100.00%	-	0.00%	391,249.10	100.00%	391,249.10	100.00%	-	0.00%
B	Supply and Installation of additionas DMX splitter and Artnet due to Universe Increased	Lot	1	138,952.00	100.00%	-	0.00%	138,952.00	100.00%	138,952.00	100.00%	-	0.00%
C	Purchase and Installation of Power Socket at DJ Booth	Lot	1	16,843.20	100.00%	-	0.00%	16,843.20	100.00%	16,843.20	100.00%	-	0.00%
D	Supply and Installation of Mini Downlight in General Toilet (Female)	Lot	1	15,235.00	100.00%	-	0.00%	15,235.00	100.00%	15,235.00	100.00%	-	0.00%
E	Supply Bracket and Installation of SFX Machines	Lot	1	108,240.00	100.00%	-	0.00%	108,240.00	100.00%	108,240.00	100.00%	-	0.00%
F	Intallation of Laser Light at Backdrop	Lot	1	92,620.00	100.00%	-	0.00%	92,620.00	100.00%	92,620.00	100.00%	-	0.00%
G	Supply Install Artnet and PSD for Pixel Led striplight	Lot	1	162,270.00	100.00%	-	0.00%	162,270.00	100.00%	162,270.00	100.00%	-	0.00%
H	**Summary (A+B+C+D+E+F+G)**			**925,409.30**	**100.00%**	**-**	**0.00%**	**925,409.30**	**100.00%**	**925,409.30**	**100.00%**	**-**	**0.00%**
I	Vat 7%			64,778.65	100.00%	-	0.00%	64,778.65	100.00%	64,778.65	100.00%	-	0.00%
J	**Include Vat (H+I)**			**990,187.95**	**100.00%**	**-**	**0.00%**	**990,187.95**	**100.00%**	**990,187.95**	**100.00%**	**-**	**0.00%**
K	Less Retention 5% Of (K)			-46,270.47	100.00%	-	0.00%	-46,270.47	100.00%	-46,270.47	100.00%	-	0.00%
L	**Total Less Retention (J-K)**			**943,917.48**	**100.00%**	**-**	**0.00%**	**943,917.48**	**100.00%**	**943,917.48**	**100.00%**	**-**	**0.00%**
M	Less Withholding Tax 3% Of (M)			-27,762.28	100.00%	-	0.00%	-27,762.27	100.00%	-27,762.28	100.00%	-	0.00%
N	**Net Payment (L-M)**			**916,155.20**	**100.00%**	**-**	**0.00%**	**916,155.21**	**100.00%**	**916,155.20**	**100.00%**	**-**	**0.00%**

Please consider

(.....)
Mr.Apinant Ruechaisa
Project Engineer
.....

Consider approve

(.....)
Mr.Clarence Sim
Project Director
CMP Management Asia

List of Material and Labour Cost of VO

Subject : Installation of PTZ and Go Pro Camera

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 051

Date : 11/02/2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing						Net Price	Previous Accumlate			Work in This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor														
				Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	Installation of PTZ and Go Pro Camera VO-(XTI-051)																			
1	**Equipment**																			
1.1	PTZ Camera	ea	3.00		-	2,500.00	7,500.00	7,500.00	-	0.00%	-	3.0000	100.00%	7,500.00	3.0000	100.00%	7,500.00	-	0.00%	-
1.2	Go-Pro Camera with Media Mod	nos	1.00	18,988.00	18,988.00	1,000.00	1,000.00	19,988.00	-	0.00%	-	1.0000	100.00%	19,988.00	1.0000	100.00%	19,988.00	-	0.00%	-
1.3	HDMI Extender 50m	ea	3.00	1,089.00	3,267.00	400.00	1,200.00	4,467.00	-	0.00%	-	3.0000	100.00%	4,467.00	3.0000	100.00%	4,467.00	-	0.00%	-
1.4	HDMI 1:2 Splitter	ea	1.00	440.00	440.00	200.00	200.00	640.00	-	0.00%	-	1.0000	100.00%	640.00	1.0000	100.00%	640.00	-	0.00%	-
1.5	HDMI 8x Splitter	ea	2.00	418.00	836.00		-	836.00	-	0.00%	-	2.0000	100.00%	836.00	2.0000	100.00%	836.00	-	0.00%	-
2	**Cables and Accessories**																			
2.1	SDI cable with Power Line	m	200.00	150.00	30,000.00	300.00	60,000.00	90,000.00	-	0.00%	-	200.0000	100.00%	90,000.00	200.0000	100.00%	90,000.00	-	0.00%	-
2.2	Supply and Install of Cat 6 Lan Cable	m	450.00	45.00	20,250.00	200.00	90,000.00	110,250.00	-	0.00%	-	450.0000	100.00%	110,250.00	450.0000	100.00%	110,250.00	-	0.00%	-
2.3	Flexible conduit 3/4"	m	450.00	60.00	27,000.00	200.00	90,000.00	117,000.00	-	0.00%	-	450.0000	100.00%	117,000.00	450.0000	100.00%	117,000.00	-	0.00%	-
2.4	Hanger, Support and Accessories	Lot	1.00	3,000.00	3,000.00	2,000.00	2,000.00	5,000.00	-	0.00%	-	1.0000	100.00%	5,000.00	1.0000	100.00%	5,000.00	-	0.00%	-
	รวม				**50,250.00**		**182,000.00**	**355,681.00**		0.00%	**-**		**100.00%**	**355,681.00**		**100.00%**	**355,681.00**		**0.00%**	**-**
	Overhead & Profit	10.00%			5,025.00		18,200.00	35,568.10		0.00%	-		100.00%	35,568.10		100.00%	35,568.10		0.00%	-
	Sum Work				**45,225.00**		**163,800.00**	**391,249.10**		0.00%	**-**		100.00%	**391,249.10**		100.00%	**391,249.10**		0.00%	**-**
	VAT. 7%	7.00%			3,165.75		11,466.00	27,387.44		0.00%	-		100.00%	27,387.44		100.00%	27,387.44		0.00%	-
	Grand Total				**48,390.75**		**175,266.00**	**418,636.54**		**0.00%**	**-**		**100.00%**	**418,636.54**		**100.00%**	**418,636.54**		**0.00%**	**-**

Please Consider

(.....)

(Apinant Ruechaisa)

Project Director

XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kairangsirat)

MEP Engineer

CMP Management Asia Co. Ltd

List of Material and Labour Cost of VO

Subject : Supply and Installation of additionas DMX splitter and Artnet due to Universe Increased

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 051

Date : 11/02/2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing						Net Price	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor														
				Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	Supply and Installation of additionas DMX splitter and Artnet due to Universe Increased VO-(XTI-051)																			
1	Equipment																			
1.1	8 Port DMX splitter	nos	10.00	4,300.00	43,000.00	300.00	3,000.00	46,000.00	-	0.00%	-	10.0000	100.00%	46,000.00	10.0000	100.00%	46,000.00	-	0.00%	-
1.2	8 Port DMX Artnet	nos	3.00	18,400.00	55,200.00	300.00	900.00	56,100.00	-	0.00%	-	3.0000	100.00%	56,100.00	3.0000	100.00%	56,100.00	-	0.00%	-
1.3	Rack Mount Power Distributer	ea	1.00	980.00	980.00	100.00	100.00	1,080.00	-	0.00%	-	1.0000	100.00%	1,080.00	1.0000	100.00%	1,080.00	-	0.00%	-
1.4	15U Rack	ea	1.00	9,500.00	9,500.00	200.00	200.00	9,700.00	-	0.00%	-	1.0000	100.00%	9,700.00	1.0000	100.00%	9,700.00	-	0.00%	-
2	Cables and Accessories																			
2.1	Male & Female Neutrilik DMX Connector	pairs	13.00	580.00	7,540.00	200.00	2,600.00	10,140.00	-	0.00%	-	13.0000	100.00%	10,140.00	13.0000	100.00%	10,140.00	-	0.00%	-
	DMX Cabling	m	10.00	130.00	1,300.00	200.00	2,000.00	3,300.00	-	0.00%	-	10.0000	100.00%	3,300.00	10.0000	100.00%	3,300.00	-	0.00%	-
	รวม				1,300.00		2,000.00	126,320.00		0.00%	-		100.00%	126,320.00		100.00%	126,320.00		0.00%	-
	Overhead & Profit	10.00%			130.00		200.00	12,632.00		0.00%	-		100.00%	12,632.00		100.00%	12,632.00		0.00%	-
	Sum Work				1,170.00		1,800.00	138,952.00		0.00%	-		100.00%	138,952.00		100.00%	138,952.00		0.00%	-
	VAT. 7%	7.00%			81.90		126.00	9,726.64		0.00%	-		100.00%	9,726.64		100.00%	9,726.64		0.00%	-
	Grand Total				1,251.90		1,926.00	148,678.64		0.00%	-		100.00%	148,678.64		100.00%	148,678.64		0.00%	-

Please Consider

(.....)

(Apinant Ruechaisa)

Project Director

XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kairangsirat)

MEP Engineer

CMP Management Asia Co. Ltd

List of Material and Labour Cost of VO

Subject : Purchase and Installation of Power Socket at DJ Booth

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 051

Date : 11/02/2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing						Net Price	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor														
				Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	Purchase and Installation of Power Socket at DJ Booth VO-(XTI-051)																			
1	**Equipment**																			
1.1	Power Track Bar RD-M800 50cm WH	ea	4.00	980.00	3,920.00	500.00	2,000.00	5,920.00	-	0.00%	-	4.0000	100.00%	5,920.00	4.0000	100.00%	5,920.00	-	0.00%	-
1.2	Power Track Socket PTS-4000W WH	nos	16.00	199.00	3,184.00	50.00	800.00	3,984.00	-	0.00%	-	16.0000	100.00%	3,984.00	16.0000	100.00%	3,984.00	-	0.00%	-
1.3	Power Plug 3PIN 113-6 HAC	ea	2.00	255.00	510.00	400.00	800.00	1,310.00	-	0.00%	-	2.0000	100.00%	1,310.00	2.0000	100.00%	1,310.00	-	0.00%	-
1.4	Power Plug (Male) 3PIN 013-6V HAC	ea	2.00	99.00	198.00	200.00	400.00	598.00	-	0.00%	-	2.0000	100.00%	598.00	2.0000	100.00%	598.00	-	0.00%	-
2	**Cables and Accessories**																			
2.1	3x2 5mm VCT cable	m	10.00	150.00	1,500.00	200.00	2,000.00	3,500.00	-	0.00%	-	10.0000	100.00%	3,500.00	10.0000	100.00%	3,500.00	-	0.00%	-
	รวม				**-**		**-**	**15,312.00**		0.00%	**-**		**100.00%**	**15,312.00**		**100.00%**	**15,312.00**		**0.00%**	**-**
	Overhead & Profit	10.00%			-		-	1,531.20		0.00%	-		100.00%	1,531.20		100.00%	1,531.20		0.00%	-
	Sum Work				**-**		**-**	**16,843.20**		0.00%	**-**		100.00%	**16,843.20**		100.00%	**16,843.20**		0.00%	**-**
	VAT. 7%	7.00%			-		-	1,179.02		0.00%	-		100.00%	1,179.02		100.00%	1,179.02		0.00%	-
	Grand Total				**-**		**-**	**18,022.22**		**0.00%**	**-**		**100.00%**	**18,022.22**		**100.00%**	**18,022.22**		**0.00%**	**-**

Please Consider

(.....)

(Apinant Ruechaisa)

Project Director

XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kairangsirat)

MEP Engineer

CMP Management Asia Co. Ltd

List of Material and Labour Cost of VO

Subject : Supply and Installation of Mini Downlight in General Toilet (Female)

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 051

Date : 11/02/2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing						Net Price	Previous Accumlate			Work in This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor														
				Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	Supply and Installation of Mini Downlight in General Toilet (Female) VO-(XTI-051)																			
1	Equipment																			
1.1	L 5D016 Mini Surface Downlight -1W	ea	10.00	480.00	4,800.00	300.00	3,000.00	7,800.00	-	0.00%	-	10.00	100.00%	7,800.00	10.00	100.00%	7,800.00	-	0.00%	-
1.2	BLE CC Dim Driver	nos	1.00	1,650.00	1,650.00	300.00	300.00	1,950.00	-	0.00%	-	1.00	100.00%	1,950.00	1.00	100.00%	1,950.00	-	0.00%	-
2	Cables and Accessories																			
2.1	2x1.5mm VCT Cabling work	m	10.00	110.00	1,100.00	300.00	3,000.00	4,100.00	-	0.00%	-	10.00	100.00%	4,100.00	10.00	100.00%	4,100.00	-	0.00%	-
	รวม				-		-	13,850.00		0.00%	-		100.00%	13,850.00		100.00%	13,850.00		0.00%	-
	Overhead & Profit	10.00%			-		-	1,385.00		0.00%	-		100.00%	1,385.00		100.00%	1,385.00		0.00%	-
	Sum Work				-		-	15,235.00		0.00%	-		100.00%	15,235.00		100.00%	15,235.00		0.00%	-
	VAT. 7%	7.00%			-		-	1,066.45		0.00%	-		100.00%	1,066.45		100.00%	1,066.45		0.00%	-
	Grand Total				-		-	16,301.45		0.00%	-		100.00%	16,301.45		100.00%	16,301.45		0.00%	-

Please Consider

(.....)

(Apinant Ruechaisa)

Project Director

XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kairangsirat)

MEP Engineer

CMP Management Asia Co. Ltd

List of Material and Labour Cost of VO

Subject : Supply Bracket and Installation of SFX Machines

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 051

Date : 11/02/2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing						Net Price	Previous Accumlate			Work in This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor														
				Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	Supply Bracket and Installation of SFX Machines VO-(XTI-051)																			
1	**Equipment**																			
1.1	Provision and Install of Monting Bracket for CO2 Machine	nos	8.00	650.00	5,200.00	-	-	5,200.00	-	0.00%	-	8.00	100.00%	5,200.00	8.00	100.00%	5,200.00	-	0.00%	-
2	**Cables and Accessories**																			
	Provision of DMX cable connection with Neutrik connectors power supply connection for,																			
2.1	Showen Ufetti Shot	units	4.00	850.00	3,400.00	1,200.00	4,800.00	8,200.00	-	0.00%	-	4.00	100.00%	8,200.00	4.00	100.00%	8,200.00	-	0.00%	-
2.2	Confetti Blower	units	2.00	850.00	1,700.00	1,200.00	2,400.00	4,100.00	-	0.00%	-	2.00	100.00%	4,100.00	2.00	100.00%	4,100.00	-	0.00%	-
2.3	Antari M7X	units	10.00	850.00	8,500.00	1,200.00	12,000.00	20,500.00	-	0.00%	-	10.00	100.00%	20,500.00	10.00	100.00%	20,500.00	-	0.00%	-
2.4	Sparkular Mini	units	8.00	850.00	6,800.00	1,200.00	9,600.00	16,400.00	-	0.00%	-	8.00	100.00%	16,400.00	8.00	100.00%	16,400.00	-	0.00%	-
2.5	Hazer HZ-400	units	2.00	850.00	1,700.00	1,200.00	2,400.00	4,100.00	-	0.00%	-	2.00	100.00%	4,100.00	2.00	100.00%	4,100.00	-	0.00%	-
2.6	Showen Ufetti Shot (on Belts)	units	6.00	850.00	5,100.00	2,000.00	12,000.00	17,100.00	-	0.00%	-	6.00	100.00%	17,100.00	6.00	100.00%	17,100.00	-	0.00%	-
2.7	CO2 Jet Single	units	8.00	850.00	6,800.00	2,000.00	16,000.00	22,800.00	-	0.00%	-	8.00	100.00%	22,800.00	8.00	100.00%	22,800.00	-	0.00%	-
	รวม				**-**		**-**	**98,400.00**		0.00%	**-**		**100.00%**	**98,400.00**		**100.00%**	**98,400.00**		**0.00%**	**-**
	Overhead & Profit	10.00%			-		-	9,840.00		0.00%	-		100.00%	9,840.00		100.00%	9,840.00		0.00%	-
	Sum Work				**-**		**-**	**108,240.00**		0.00%	**-**		100.00%	**108,240.00**		100.00%	**108,240.00**		0.00%	**-**
	VAT. 7%	7.00%			-		-	7,576.80		0.00%	-		100.00%	7,576.80		100.00%	7,576.80		0.00%	-
	Grand Total				**-**		**-**	**115,816.80**		**0.00%**	**-**		**100.00%**	**115,816.80**		**100.00%**	**115,816.80**		**0.00%**	**-**

Please Consider

(.....)

(Apinant Ruechaisa)

Project Director

XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kairangsirat)

MEP Engineer

CMP Management Asia Co. Ltd

List of Material and Labour Cost of VO

Subject : Intallation of Laser Light at Backdrop

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 000

Date : 11/02/2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing						Net Price	Previous Accumlate			Work In This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor														
				Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	Intallation of Laser Light at Backdrop VO-(XTI-051)																			
1	**Equipment**																			
1.1	Provision and Install of Monting Bracket Install Laser Light	units	12.00	850.00	10,200.00	1,500.00	18,000.00	28,200.00	-	0.00%	-	12.00	100.00%	28,200.00	12.00	100.00%	28,200.00	-	0.00%	-
2	**Cables and Accessories**																			
2.1	Supply and install 3x2.5mm VCT cables	m	60.00	150.00	9,000.00	300.00	18,000.00	27,000.00	-	0.00%	-	60.00	100.00%	27,000.00	60.00	100.00%	27,000.00	-	0.00%	-
2.2	Supply and install of Cat6 Lan Cable	m	100.00	45.00	4,500.00	200.00	20,000.00	24,500.00	-	0.00%	-	100.00	100.00%	24,500.00	100.00	100.00%	24,500.00	-	0.00%	-
2.3	Hanger, Support and Accessories	Lots	1.00	3,000.00	3,000.00	1,500.00	1,500.00	4,500.00	-	0.00%	-	1.00	100.00%	4,500.00	1.00	100.00%	4,500.00	-	0.00%	-
	รวม				**-**		**-**	**84,200.00**		0.00%	**-**		**100.00%**	**84,200.00**		**100.00%**	**84,200.00**		**0.00%**	**-**
	Overhead & Profit	10.00%			-		-	8,420.00		0.00%	-		100.00%	8,420.00		100.00%	8,420.00		0.00%	-
	Sum Work				**-**		**-**	**92,620.00**		0.00%	**-**		100.00%	**92,620.00**		100.00%	**92,620.00**		0.00%	**-**
	VAT. 7%	7.00%			-		-	6,483.40		0.00%	-		100.00%	6,483.40		100.00%	6,483.40		0.00%	-
	Grand Total				**-**		**-**	**99,103.40**		**0.00%**	**-**		**100.00%**	**99,103.40**		**100.00%**	**99,103.40**		**0.00%**	**-**

Please Consider

(.....)

(Apinant Ruechaisa)

Project Director

XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kairangsirat)

MEP Engineer

CMP Management Asia Co. Ltd

List of Material and Labour Cost of VO

Subject : Supply install Artnet and PSD for Pixel Led striplight

Project : Atlas Superclub Soi 4, Ratchadapisek Rd.

Owner : RATCHADA ENTERTAINMENT GROUP CO., LTD.

No. : VO-XTI - 051

Date : 11/02/2026

Company : Xti (Thailand) Co.,ltd.

Item	Description	Price according to changed Drawing						Net Price	Previous Accumlate			Work in This Period			Accumulate This Period			Remaining Work		
		Unit	Qty.	Material		Labor														
				Unit Rate	Amount	Unit Rate	Amount		Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)	Q'ty	%	Amount (THB)
	Supply install Artnet and PSD for Pixel Led striplight VO-(XTI-051)																			
1	**Artnet and Power Supply for Pixel striplight at Ceiling**																			
1.1	4 Port Artnet Model: H802	ea	9.00	3,200.00	28,800.00	-	-	28,800.00	-	0.00%	-	9.00	100.00%	28,800.00	9.00	100.00%	28,800.00	-	0.00%	-
1.2	Wall Switching Power Supply (Add only) 200V/12V 30A 360W	ea	50.00	750.00	37,500.00	-	-	37,500.00	-	0.00%	-	50.00	100.00%	37,500.00	50.00	100.00%	37,500.00	-	0.00%	-
1.3	Labour (Spiderman) to install	days	6.00	-	-	4,000.00	24,000.00	24,000.00	-	0.00%	-	6.00	100.00%	24,000.00	6.00	100.00%	24,000.00	-	0.00%	-
2	**Power Supply for Pixel Striplight at Tree**																			
2.1	Wall Switching Power Supply (Add only) 200V/12V 30A 360W	ea	95.00	750.00	71,250.00	-	-	71,250.00	-	0.00%	-	95.00	100.00%	71,250.00	95.00	100.00%	71,250.00	-	0.00%	-
2.2	Labour to change and add new Power Supply	days	4.00	-	-	3,000.00	12,000.00	12,000.00	-	0.00%	-	4.00	100.00%	12,000.00	4.00	100.00%	12,000.00	-	0.00%	-
3	**Power Supply for Pixel Striplight at Carousel**																			
3.1	Wall Switching Power Supply (Add only) 200V/12V 30A 360W	ea	5.00	750.00	3,750.00	-	-	3,750.00	-	0.00%	-	5.00	100.00%	3,750.00	5.00	100.00%	3,750.00	-	0.00%	-
3.2	Labour to change and add new Power Supply	days	1.00	-	-	3,000.00	3,000.00	3,000.00	-	0.00%	-	1.00	100.00%	3,000.00	1.00	100.00%	3,000.00	-	0.00%	-
	รวม				**-**		**-**	**180,300.00**		0.00%	**-**		**100.00%**	**180,300.00**		**100.00%**	**180,300.00**		**0.00%**	**-**
	Discount	10.00%			-		-	18,030.00		0.00%	-		100.00%	18,030.00		100.00%	18,030.00		0.00%	-
	Sum Work				**-**		**-**	**162,270.00**		0.00%	**-**		100.00%	**162,270.00**		100.00%	**162,270.00**		0.00%	**-**
	VAT. 7%	7.00%			-		-	11,358.90		0.00%	-		100.00%	11,358.90		100.00%	11,358.90		0.00%	-
	Grand Total				**-**		**-**	**173,628.90**		**0.00%**	**-**		**100.00%**	**173,628.90**		**100.00%**	**173,628.90**		**0.00%**	**-**

Please Consider

(.....)

(Apinant Ruechaisa)

Project Director

XTI Thailand Co.ltd.

Consider Approved

(.....)

(Mr. Theeramet Kairangsirat)

MEP Engineer

CMP Management Asia Co. Ltd