MEMORANDUMS - 38

Doc No : CMP-ASC-MEMO-038 Date : 24 Febuary 2026
Project : ATLAS Superclub @ RATCHADA SOI 4
Subject : Final Account Reconciliation and Project Closure Summary: M&E ASIA
Attached : Final Account Reconciliation Sheet : M&E ASIA

To: Relevant Project & Finance Teams

1. Purpose of Notification

This memorandum serves as the definitive financial summary for the **M&E ASIA** contract. The data provided below is intended to be used as the official reference for the final project closure, ensuring all records are aligned before the account is formally closed.

2. Final Retention Summary

The following amount has been verified as the final retention balance for this contract. This figure should be recorded in the project's final balance sheet:

- **Total Finalized Retention: ฿2,840,480.03** *(Two Million Eight Hundred Forty Thousand Four Hundred Eighty Thai Baht and Three Satang)*

3. Outstanding Payment Discrepancy

To achieve a clean ledger for project handover, the following discrepancy from the February 2025 period must be acknowledged:

- **Payment Event:** AC VO No.2
- **Transaction Date:** 21 February 2025
- **Unpaid/Shortfall Amount: ฿34,985.18** *(Thirty-Four Thousand Nine Hundred Eighty-Five Thai Baht and Eighteen Satang)*

4. Project Closure Confirmation

As this project moves toward formal completion, we request the relevant departments to:

1. **Financial Reconciliation:** Ensure the project's internal ledger matches the shortfall and retention figures mentioned above.
2. **Record Keeping:** File this document as part of the Final Account Settlement package for M&E ASIA to prevent any future financial disputes.

Should there be any discrepancies found during your final review of these figures, please notify the undersigned immediately. Otherwise, these amounts will be considered the final basis for project closure.

To:	HWG Center Email	HWG	Project.ongoing@hwgroup.id
	Rio Hendra	HWG	Hwg.hendra@gmail.com
	Ms. Icha Santoso	HWG	icha.santoso@hwgroup.id
Cc:	Clarence Sim	CMP	csimcmp@gmail.com
	Pratchaya Seela	CMP	pratchaya.cmp.superclub@gmail.com
	Theeramet Kairangsirat	CMP	pachara.y.cmp@gmail.com
	Johnny Beh	CMP	jb.cmp18@gmail.com
	Worapot Kitcharenchai	CMP	Worapot.k@cmpasia.co.th
	Wantanee Singtopech	CMP	projectdocs.cmp.superclub@gmail.com
	Chainiwat Thanapiromsri	ME ASIA	chainiwat.t@gmail.com
	M&E ASIA Site Teams	ME ASIA	meatlas44@gmail.com
	Sornsak Rattanmora	ME ASIA	sornsak.r@gmail.com
	Thanongsak Poonjumpa	ME ASIA	tmy2513@gmail.com
	Sangmimi Jaeda	ME ASIA	sangmimi.mee2540@gmail.com
	Peak Suranat	ME ASIA	peak.suranat@gmail.com

Regard,

Pratchaya Seela
Project Architect

Final Account Reconciliation : M&E ASIA

TYPE	Date	DESC	REF	1	2	3	4	5	6	7	8	Payment Received Amout	Payment Backlog	NOTE
				Contract	Advanced Payment Left	**Total =1-2**	Value Added Tax	**TOTAL =3+4**	Less Retention	Less Withhold Tax	**Total Payment =3+4-6-7**			
		Total Payment Done		61,079,393.41	8,768,514.51	52,310,878.90	3,616,009.93	55,926,888.83	2,840,480.03	1,530,476.42	51,555,932.39	46,598,573.60	4,957,358.79	
MAIN CON	10 Mar 2024	Adv Payment 15%		6,353,514.52		6,353,514.52	444,746.02	6,798,260.54		190,605.44	6,607,655.10	6,607,655.10	-	
VO	11 Dec 2024	Adv Payment 15% of VO		2,415,000.00		2,415,000.00	169,050.00	2,584,050.00		72,450.00	2,511,600.00	2,511,600.00	-	
MAIN CON	23 Dec 2024	Payment 1	Main Contract	3,330,482.74	499,572.41	2,830,910.33	233,133.79	3,064,044.12	141,545.52	80,680.94	2,841,817.66	2,841,817.66	-	
MAIN CON	23 Jan 2025	Payment 2	Main Contract	2,948,269.37	442,240.41	2,506,028.96	166,650.93	2,672,679.89	125,301.45	71,421.83	2,475,956.61	2,475,956.61	-	
VO	23 Jan 2025	AC VO No.1	VO-AC System	2,664,437.83	399,665.67	2,264,772.16	150,607.35	2,415,379.51	113,238.61	64,546.01	2,237,594.89	2,237,594.89	-	
VO	23 Jan 2025	VO-VE AVL Conduit , Handhold No.2	MEASIA-013	81,172.75		81,172.75	5,397.99	86,570.74	4,058.64	2,313.42	80,198.68	80,198.68	-	
MAIN CON	21 Feb 2025	Payment 3	Main Contract	2,050,613.40	307,592.01	1,743,021.39	115,910.92	1,858,932.31	87,151.07	49,676.11	1,722,105.13	1,722,105.13	-	
VO	21 Feb 2025	AC VO No.2	VO-AC System	2,423,178.35	363,476.75	2,059,701.60	136,970.16	2,196,671.76	102,985.08	58,701.50	2,034,985.18	2,000,000.00	34,985.18	Outstanding Payment
MAIN CON	20 Mar 2025	Payment 4	Main Contract	1,748,001.84	262,200.28	1,485,801.56	98,805.80	1,584,607.36	74,290.08	42,345.34	1,467,971.94	1,467,971.94	-	
VO	20 Mar 2025	AC VO No.3	VO-AC System	1,948,638.46	292,295.77	1,656,342.69	110,146.79	1,766,489.48	82,817.13	47,205.77	1,636,466.58	1,636,466.58	-	
VO	20 Mar 2025	AVL VO No.1	MEASIA-015	795,689.98		795,689.98	52,913.38	848,603.36	39,784.50	22,677.16	786,141.70	786,141.70	-	
MAIN CON	22 Apr 2025	Payment 5	Main Contract	1,161,755.12	174,263.27	987,491.85	65,668.21	1,053,160.06	49,374.59	28,143.52	975,641.95	975,641.95	-	
VO	22 Apr 2025	AC VO No.4	VO-AC System	1,544,116.09	231,617.41	1,312,498.68	87,281.16	1,399,779.84	65,624.93	37,406.21	1,296,748.70	1,296,748.70	-	
VO	22 Apr 2025	AC-AHU VO	MEASIA-017	168,000.00		168,000.00	11,172.00	179,172.00	8,400.00	4,788.00	165,984.00	165,984.00	-	
VO	22 Apr 2025	AVL VO No.2	MEASIA-015	274,054.45		274,054.45	18,224.62	292,279.07	13,702.72	7,810.55	270,765.80	270,765.80	-	
MAIN CON	26 May 2025	Payment 6	Main Contract	1,079,872.38	161,980.86	917,891.52	61,039.79	978,931.31	45,894.58	26,159.91	906,876.82	906,876.82	-	
VO	26 May 2025	AC VO No.5	VO-AC System	537,962.87	80,694.43	457,268.44	30,408.35	487,676.79	22,863.42	13,032.15	451,781.22	451,781.22	-	
VO	26 May 2025	Work changes from the drawing for Bidding to for Construction (AC SYSTEM)	NO SI	385,553.32		385,553.32	25,639.30	411,192.62	19,277.67	10,988.27	380,926.68	380,926.68	-	
MAIN CON	25 Jun 2025	Payment 7	Main Contract	5,438,895.99	815,834.40	4,623,061.59	307,433.60	4,930,495.19	231,153.08	131,757.26	4,567,584.85	4,567,584.85	-	
VO	25 Jun 2025	AC VO No.6	VO-AC System	1,589,060.61	238,359.09	1,350,701.52	89,821.65	1,440,523.17	67,535.08	38,494.99	1,334,493.10	1,334,493.10	-	
VO	30 Jul 2025	AC VO No.7	VO-AC System	1,205,086.36	180,762.95	1,024,323.41	71,702.64	1,096,026.05	60,254.32	30,729.70	1,005,042.03	1,005,042.03	-	
VO	30 Jul 2025	VO-EE	MEASIA-016	371,672.87		371,672.87	26,017.10	397,689.97	18,583.64	11,150.19	367,956.14	367,956.14	-	
MAIN CON	1 Aug 2025	Payment 8	Main Contract	5,663,884.27	849,582.64	4,814,301.63	337,001.11	5,151,302.74	283,194.21	144,429.05	4,723,679.48	4,723,679.48	-	
VO	1 Aug 2025	Work changes from the drawing for Bidding to for Construction (AC SYSTEM)	NO SI	68,019.52		68,019.52	4,761.37	72,780.89	3,400.98	2,040.59	67,339.32	67,339.32	-	
MAIN CON	2 Sep 2025	Payment 9	Main Contract	3,172,382.26	475,857.34	2,696,524.92	188,756.74	2,885,281.66	158,619.11	80,895.75	2,645,766.80	2,645,766.80	-	
VO	2 Sep 2025	VO-AC No.8	VO-AC System	915,561.35	137,334.20	778,227.15	54,475.90	832,703.05	45,778.07	23,346.81	763,578.17	763,578.17	-	
MAIN CON	26 Sep 2025	Payment 10	Main Contract	2,036,823.57	305,523.53	1,731,300.04	121,191.01	1,852,491.05	101,841.18	51,939.00	1,698,710.87	1,698,710.87	-	
VO	26 Sep 2025	VO-AC No.9	VO-AC System	696,830.41	104,524.56	592,305.85	41,481.41	633,787.26	34,841.52	17,769.18	581,176.56	581,176.56	-	
MAIN CON	20 Oct 2025	Payment 11	Main Contract	1,530,184.52	229,527.68	1,300,656.84	91,045.98	1,391,702.82	76,509.22	39,019.70	1,276,173.90	1,276,173.90	-	
VO	20 Oct 2025	VO-AC No.10	VO-AC System	615,511.76	92,326.76	523,185.00	36,622.95	559,807.95	30,775.59	15,695.55	513,336.81	513,336.81	-	
MAIN CON	19 Dec 2025	Payment 12	Main Contract	7,998,258.26	1,199,738.74	6,798,519.52	475,896.37	7,274,415.89	399,912.91	203,955.58	6,670,547.40	6,670,547.40	-	
VO	22 Dec 2025	VO-AC No.11	VO-AC System	822,793.52	123,419.03	699,374.49	48,956.22	748,330.71	41,139.67	20,981.23	686,209.81	686,209.81	-	
VO	24 Feb 2026	Payment 13	Main Contract	4,197,339.73	629,600.96	3,567,738.77	249,741.71	3,817,480.48	209,866.99	107,032.16	3,500,581.33		3,500,581.33	Final Account Payment
VO	24 Feb 2026	VO-AC No.12	VO-AC System	1,136,822.39	170,523.36	966,299.03	67,640.93	1,033,939.96	56,841.12	28,988.97	948,109.87		948,109.87	Final Account Payment
VO	24 Feb 2026	VO - VE No Instruction	NO SI	- 118,260.73		- 118,260.73	- 8,278.25	- 126,538.98	- 5,913.04	- 3,547.82	- 117,078.12		- 117,078.12	Final Account Payment
VO	24 Feb 2026	VO TR.800KVA to TR1200KVA No.2	MEASIA-016	19,561.73		19,561.73	1,369.32	20,931.05	978.09	586.85	19,366.11		19,366.11	Final Account Payment
VO	24 Feb 2026	AVL Trench form Control Panel Room to FOH&DJ Booth (VO)	MEASIA-013	276,638.25		276,638.25	19,364.68	296,002.93	13,831.91	8,299.15	273,871.87		273,871.87	Final Account Payment
VO	24 Feb 2026	AVL Cable Tray & Wire way for Belt (VO)	MEASIA-015	300,527.82		300,527.82	21,036.95	321,564.77	15,026.39	9,015.83	297,522.54		297,522.54	Final Account Payment